

District Construction Report - November 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CITY OF APACHE JUNCTION: IDAHO RD - SUPERSTITION BLVD	T023701C	LPA- APACHE JUNCTION	CENTRAL	1	140	19500%	139%	\$2,125,287.59	\$1,890,187.34	89%	CONCRETE FLATWORK, PAVING, DRAINAGE, STRIPING,	STREET LIGHTING, LOOP DETECTORS, PUNCH LIST	IDAHO RD. OPEN TO TRAFFIC	23-Nov
CITY OF BUCKEYE: YUMA RD AND VERRADO WAY	T025601C	LPA-BUCKEYE	CENTRAL	1	530	10800%	20%	\$986,969.00	\$82,958.28	8%	PRECONSTRUCTION CONFERENCE	MATERIAL PROCUREMENT	N/A	24-Dec
CTR062241- DYSART ROAD ARID PROJECT	T026701P	LPA-AVONDALE	CENTRAL	1	365	26700%	73%	\$472,192.00	\$45,033.35	9.54%	INSTALLATIONS THRUOUGHOUT CITY	INSTALLATIONS THRUOUGHOUT CITY	N/A	24-Oct
CITYWIDE GLENDALE	T027601P	LPA-GLENDALE	CENTRAL	1	365	36800%	101%	\$534,985.00	\$580,993.71	109%	INSTALLATIONS THRUOUGHOUT CITY	INSTALLATIONS THRUOUGHOUT CITY	N/A	22-Oct
CITY OF SURPRISE	T027901P	LPA-SURPRISE	CENTRAL	1	365	17800%	49%	\$578,000.00	\$0.00	0%	VENDOR REVIEWING CITY INFRASTRUCTURE	MATERIAL DELIVERY AN INSTALLS	N/A	24-Jun
CITY OF PEORIA; STADIUM TRAIL-73RD AVE TO 83RD AVE	T028301C	LPA-PEORIA	CENTRAL	1	190	5400%	28%	\$2,953,610.30	\$42,780.78	1%	CLEARING AND GRUBBING	GRADE SIDEWALK ALONG FIRST SECTION	N/A	24-Apr
20 INTERSECTIONS. GLN & PHX	T030601P	LPA-GLENDALE	CENTRAL	1	425	35400%	83%	\$871,852.80	\$0.00	0%	INSTALLS ON HALF OF INTERSECTIONS	REMAINDER OF INSTALLS	N/A	24-Feb
59TH AVE & 25 INTERSECTION	T030701P	LPA-GLENDALE	CENTRAL	1	425	35400%	83%	\$1,229,701.20	\$0.00	0%	INSTALLS ON HALF OF INTERSECTIONS	REMAINDER OF INSTALLS	N/A	24-Feb
CITY OF GLENDALE; VARIOUS LOCATIONS	T034901C	LPA-GLENDALE	CENTRAL	1	256	1700%	7%	\$519,085.00	\$0.00	0%	PROCUREMENT OF SIGNAL EQUIPMENT AND SUBMITTAL REVIEW	CONTINUED PROCUREMENT, CONSTRUCTION BEGINNING FEB-MAR 2024	N/A	24-Feb
TOWN OF GILBERT; HIGLEY RD AND GERMANN RD	T044501C	LPA-GILBERT	CENTRAL	1	205	1000%	5%	\$302,797.07	\$0.00	0%	PRECON & PARTNERING WORKSHOP COMPLETED	MATERIAL PROCUREMENT ONGOING STAGING SOON	N/A	24-Jun
TOWN OF QUEEN CREEK; RITTENHOUSE RD AND OCOTILLO RD	T044601C	LPA-QUEEN CREEK	CENTRAL	1	205	1000%	5%	\$263,002.59	\$0.00	0%	PRECON & PARTNERING WORKSHOP COMPLETED	MATERIAL PROCUREMENT ONGOING STAGING SOON	N/A	24-Jun
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	102700%	73%	\$615,600,950.00	\$426,984,134.67	69%	EB I-10 - INSTALLED OHSS NEAR 40TH STRADDLE BENT POUR - BRIDGE 040, BENT 5 (SB SR-143 TO EBCD); BLASTING - EB BROADWAY RD ON-RAMP DRAINAGE; CLOSURE - SB SR-143 UNIVERSITY ON-RAMP; SET STEEL TRUSSES AND POUR DECKS FOR WESTERN CANAL PEDESTRIAN BRIDGE;	TEMPE DRAIN - EARTHWORK & CONCRETE LINING; SALT RIVER BRIDGE - EB PIER CAP #7(LAST CAP); SRB TO 32ND ST - REMOVALS AND EARTHWORK; TRAFFIC SWITCH - WB I-10 SPLIT;	11/12 - 11/12 - SYSTEM RAMP CLOSURE – WB I-10 (RAMP TO NB SR143) 11/17 - 11/20 - FULL CLOSURE - WB I-10 (US60 TO 40TH ST) 11/17 - 11/20 - FULL CLOSURE - SB SR143 (L202 TO I-10) 01/05 - 01/08 - FULL CLOSURE - SB SR143 (L202 TO I-10) 01/05 - 01/08 - FULL CLOSURE - NB SR143 (BROADWAY TO UNIVERSITY) 01/19 - 01/22 - SYSTEM RAMP CLOSURE – WB I-10 (RAMP TO EB US60) 02/09 - 02/12 - FULL CLOSURE - EB I-10 (SR51 TO US60) 03/29 - 04/01 - FULL CLOSURE - WB I-10 (L202 SM TO US60)	24-Nov
DECK PARK TUNNEL FIRE DC: I-10	F014501C	I-10	CENTRAL	1	200	48000%	240%	\$1,726,769.00	\$2,129,977.17	123%	CLOSEOUT	CLOSEOUT	N/A	23-May
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17	CENTRAL	1	680	144300%	212%	\$29,620,020.20	\$32,072,305.31	108%	DRAINAGE WORK	LANDSCAPE WORK	N/A	23-Dec
EHRENBERG HWY 1-10:AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	28200%	113%	\$12,478,792.60	\$13,339,169.54	107%	DIAMOND GRIND	FIX THE BUMP AT EB I-17 BRIDGE JOINT	N/A	24-Mar
BOB STUMP MEMORIAL PKWY-51ST AVE AND 43RD AVE INTERCHANGE	F042401C	SR 303L	CENTRAL	1	345	39000%	113%	\$70,057,597.22	\$69,213,640.12	99%	FINAL SEEDING, FINAL STRIPE ON FRONTAGE RD	3 KVA TRANSFORMERS, PUNCHLIST	N/A	23-Oct

District Construction Report - November 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MARICOPA RD (SR347); SR238 TO MARICOPA CITY LIMITS	F043601C	SR 347	CENTRAL	1	270	5000%	19%	\$5,615,683.00	\$768,713.29	14%	RUMBLE STRIP MILL AND FILL ON OUTSIDE SHOULDER, REMOVE INSIDE SHOULDER, EMBANKMENT FOR NEW NB LANE	EMBANKMENT, CC&G, AB PLACEMENT FOR NEW NB LANE, REMOVE AND CONSTRUCT NEW MEDIAN ON LAKEVIEW	WB LAKEVIEW REDUCED TO 1 LANE	24-Jun
PIMA FWY: SR101 AT 16TH ST	F050501C	101	CENTRAL	1	320	10300%	32%	\$8,126,969.00	\$3,336,096.08	41%	FORMED TYPE 1 WALL. POUR 80' OF SCREEN WALL ADDRESSED AND RESOLVED 3 UTILITY CONFLICTS	ROADWAY EMBANKMENT,TYPE 1 WALL FOOTER,FPS TYPE II WALL AND TIE REBAR FOR TYPE II WALL		24-Jan
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	73900%	142%	\$2,744,129.00	\$95,061.15	3%	MATERIAL PROCUREMENT	SITWORK TO BEGIN FIRST WEEK OF DECEMBER	N/A	24-Feb
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I-10	SOUTHCENTRAL	2	1010	221	22%	\$138,063,532	\$32,269,536	23%	FINISHING DRILLED SHAFTS NEAR END OF SEPTEMBER. MOST DIRTWORK COMPLETE.	BRIDGE SUBSTRUCTURE WORK. PAVING, PCCP, MSE WALLS.	TRAFFIC IS SHIFTED TO THE FRONTAGE ROADS	25-Nov
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1010	221	22%	\$32,933,776	\$3,811,302	12%	DRILLED SHAFTS TO FINISH NEAR END OF SEPTEMBER. NO OTHER WORK ON THIS PROJECT AT THIS TIME.	BRIDGE SUBSTRUCTURE WORK. SOIL STABILIZATION.	NONE	25-Nov
I-10 FIBER CAP WYMOLA - INA ROAD (DESIGN BUILD)	F043901C	I-10	SOUTHCENTRAL	2	485	356	73%	\$4,975,994	\$4,653,111	94%	MULTIFIDUCT INSTALL COMPLETE	BUILD NODE BUILDING	NONE	24-Mar
I-10 AJO TO MP 272	F021201C	I-10	SOUTHCENTRAL	2	295	341	116%	\$15,495,176	\$14,766,732	95%	PROJECT COMPLETE EXCEPT STREET LIGHTS	FINAL STRIPE	NONE	24-May
SR 387 I-10 TO SR 387	F038201C	SR 387	SOUTHCENTRAL	2	130	0	0%	\$5,021,000	\$0	0%	DELAYED UNTIL JANUARY 2024		NONE	23-Jun
SR 87 KENWORTH TO SR 284	F0373	SR 87	SOUTHCENTRAL	2	140	0	0%	\$860,391	\$0	0%	NOTICE TO PROCEED PENDING			24-Mar
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161	\$7,199,662	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832	\$8,647,531	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10	SOUTHCENTRAL	2	270	220	81%	\$7,332,096	\$8,412,305	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902	\$23,304,861	99%	RAMPS AND BRIDGE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883	\$3,586,424	58%	PIERS AND PIER CAPS	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812	\$2,361,175	95%	DECK AND BARRIER	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,114	\$82,836,371	99%	BRIDGES AND MAINLINE WORK	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
SR 87 SOUTH MT ORD TO GOLD CREEK	F066601C	SR 87, MP 226-231	NORTHCENTRAL	4	65	19	29%	\$3,582,400	\$739,173	21%	PARTNERING/ PRECON	MILL AND FILL 416	LANE RESTRICTIONS	23-Dec
TONTO CREEK BRIDGE	SS718001C	GILA COUNTY	SOUTHEAST	4	390	247	63%	\$20,181,477	\$15,155,354	71%	DRILLED SHAFTS, ABUTMENTS, COLUMNS AND PIER CAPS AND GIRDERS SET.	ROADWAY EXCAVATION, CONSTRUCT EMBANKMENT, CONSTRUCT DIAPHRAGMS, FORM DECKING AND REBAR INSTALLATION.	OPEN TO TRAFFIC	24-Apr
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL	4	485	93	19%	\$22,147,900	\$566,470	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	22-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL	4	75	16	21%	\$1,048,975	\$39,929	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
I-40 / I-17 - WALNUT CANYON ROAD	F018501C	I-40 / MP 195	NORTHCENTRAL	5	340	323	95%	\$16,434,861	\$19,160,538	117%	GRINDING, RUMBLESTRIP, EPOXY, THERMO, BRIDGE REPAIR	PUNCHLIST ITEMS		23-Oct

District Construction Report - November 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	273	109%	\$4,199,114	\$4,196,652	100%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS, BOX CULVERT REPAIR, STRIPING, BRISGE PIER ENCASEMENT, SIGNS			23-Oct
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	273	109%	\$2,355,001	\$1,960,321	83%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL, POURED RETAINING WALL, NOXIOUS WEEDS	DRAINAGE CHANGE ORDER	LANE CLOSURES/FLAGGING	23-Dec
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	273	109%	\$4,556,996	\$1,313,883	29%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT, NOXIOUS WEEDS	BLASTING - TIME CHANGE ORDER	LANE CLOSURES/DAYTIME ROAD CLOSURES	24-Jan
WASH, MOENKOPI WASH & FIVE MILE WASH BRIDGES	F033301C	US 89 / MP 471.73, 477.12, & 481.89	NORTHCENTRAL	5	137	95	69%	\$2,713,181	\$2,302,630	85%	BRIDGE DECK FORCE ACCOUNT REPAIRS, PPC, AND APPROACH/DEPARTURE FULL DEPTH RECONSTRUCT, GUARDRAIL, STRIPING, SPALL REPAIR, SPILLWAYS	EMBANKMENT CURB, SEEDING	LANE CLOSURES/FLAGGING	23-Nov
PAYSON - WINSLOW HIGHWAY (SR 87) - SR 260 TO CLINTS WELL	F066701C	SR 87 - MP 277 - 290.5	NORTHCENTRAL	5	75	35	47%	\$5,572,044	\$5,220,613	94%	ASPHALT MILL/FILL	FINAL STRIPING	LANE CLOSURES/FLAGGING	23-Nov
FLAGSTAFF-ASHFORK HWY (I-40)	F046801C	I-40 MP 146-MP 156	NORTHCENTRAL	5	85	73	86%	\$7,981,960.25	\$8,139,957.00	102%	SUBSTANTIALLY COMPLETE	NONE	NONE	23-Jul
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	287	91%	\$34,954,000	\$31,893,614	91%	GLARE SCREEN, PASSING LANE IMPROVEMENTS, KELLY CANYON BRIDGE BARRIER, SPALL REPAIRS AT I-40/17 TI BRIDGE	PAVE KACHINA ON AND OFF RAMPS	ALTERNATING RIGHT AND LEFT LANE CLOSURES.	24-Sep
BITTERSPRINGS-FREDONIA HWY; SR 67 JCT TO NF 248D	F041401C	SR 89A	NORTHCENTRAL	5	95	84	88%	\$8,090,335	\$8,726,820	108%	SUBSTANTIALLY COMPLETE	NONE	NONE	23-Aug
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,635,202.72	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	PROJECT IS FINAL	NONE	NONE	22-Sep
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%	PROJECT IS FINAL	NONE	NONE	21-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,922,894.61	108%	PROJECT IS FINAL	NONE	NONE	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,192.80	\$3,012,471.00	99%	PROJECT IS FINAL	NONE	NONE	22-Nov
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	365	467	128%	\$16,584,000.00	\$17,323,313.22	104%	SIGNALS, STRIPING	CONCRETE PUNCH LIST, PROJECT PUNCH LIST, SEEDING, CONCRETE CATCH BASIN REPAIR	SINGLE LANE CLOSURES	23-Dec
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	SAME AS ABOVE	

District Construction Report - November 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	334	433	130%	\$17,448,364.00	\$17,226,986.82	99%	GUARDRAIL/GET PAD PUNCHLIST	SUBSTANTIAL COMPLETION	LAND CLOSURES ON US 191	23-Sep
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	229	92%	\$13,777,777.00	\$13,769,525.59	100%	SUBSTANTIALLY COMPLETE AS OF 10/12/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	LAND CLOSURES ON US 191	23-Sep
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	85	94	111%	\$5,995,500.00	\$6,888,755.15	115%	SUBSTANTIALLY COMPLETE AS OF 4/8/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Apr
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	70	132	189%	\$6,120,000.00	\$5,881,584.70	96%	SUBSTANTIALLY COMPLETE AS OF 6/8/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Jun
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	120	139	116%	\$1,519,743.00	\$1,504,831.12	99%	SUBSTANTIALLY COMPLETE AS OF 7/19/2023.	PUNCH LIST WORK AND PROJECT CLOSEOUT.	NONE	23-Jun
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550.00	\$2,161,370.00	102%	SUBSTANTIALLY COMPLETE AS OF 6/7/23.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	125	153	122%	\$2,570,770.00	\$2,513,098.10	98%	SUBSTANTIALLY COMPLETE AS OF 8/31/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Aug
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	72	96%	\$4,250,000.00	\$4,248,147.84	100%	SUBSTANTIALLY COMPLETE AS OF 7/13/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-May
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	175	197	113%	\$775,394.59	\$503,160.63	65%	POLES	PEDESTRIAN POLE, APS ENERGIZATION	SHOULDER WORK	23-Oct
TEESTO WASH BRIDGE	F023201C	SR 87 MP 384.7 TO 385.4	NORTHEAST	5	160	149	93%	\$6,972,372.00	\$5,080,120.14	73%	PHASE I & II DEMO, NEW BRIDGE, PHASE II TRAFFIC SWITCH	PHASE II ROADWAY SUBGRADE, AB, PAVING	SR 87 REDUCED TO ONE LANE UNDER TRAFFIC SIGNAL CONTROL. 14 FOOT WIDTH RESTRICTION ON SB SR 87	23-Nov
I-40 WRONG WAY SIGNING PROJECT	F056301C	I-40 MP 264.77 TO 359.20	NORTHEAST	5	115	73	63%	\$937,396.00	\$862,132.00	92%	PROJECT IS FINAL	NONE	NONE	23-Aug
JOSEPH CITY TO PERKINS VALLEY	F038401C	I-40 MP 277.4 TO 382.8	NORTHEAST	5	185	164	89%	\$10,731,525.00	\$10,073,924.02	94%	PAVING, STRIPING, GUARDRAIL, CATTLEGUARD	PUNCH LIST WORK	NONE	23-Nov
BLACK ROCK TI UP SB/NB	F030801C	I-15, MP 27.30	NORTHCENTRAL	6	70	53	76%	\$1,160,837	\$1,087,747	94%	ALL CONTRACT WORK COMPLETED.	NONE	NONE	23-Jun
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	1006	120%	\$55,994,447	\$49,235,441	88%	ACCESS ROADS, TEMPORARY BRIDGE, LIL JAMAICA WALL, STAGE 1 BRIDGE, STAGE 1 & STAGE 2 BRIDGE DEMOLITION	PHASE 4 CONSTRUCTION ACTIVITIES. STAGE 2 BRIDGE CONSTRUCTION	I-15 REDUCED TO SINGLE LANES TO CROSS SOUTHERN NEW SECTION OF VRB NO. 1 BRIDGE	24-May
SR 89A COTTONWOOD PAVEMENT REHAB	F044301C	SR 89A, MP 353-354	NORTHCENTRAL	6	115	76	66%	\$3,195,385	\$2,783,223	87%	ADA RAMPS, SIDEWALKS, DRIVEWAYS, PAVING, PCCP REPAIRS	PED POLES, CHANGE ORDER AT OASIS DR, AND FINAL STRIPE	LANE RESTRICTIONS	23-Dec
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	330	191	58%	\$23,867,530.90	\$9,294,076.69	39%	BORROW HAUL & PLACE, SUBGRADE, REMOVE BOX CLUVERT HEADWALLS, PLACE BEDDING AT BOX CULVERT EXTENSIONS	PLACE BEDDING AT BOX CULVERT EXTENSIONS, 96" PIPE INSTALL, PRECAST BOXES	SHOULDER CLOSED, WIDTH RESTRICTION 11'	24-Apr
SENTINEL REST AREA	F025901C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	270	649	240%	\$7,635,134.16	\$7,569,954.26	99%	FINAL TESTING. WALK THROUGH, SUBMITTED TO ADEQ	OPENING DATE 10/15/23; FINAL CLOSEOUT	REST AREA CLOSED TO PUBLIC	23-Nov
I-10 MP 105.95 W OF BUCKEYE TO JCT SR 85	F026101C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	220	201	91%	\$14,611,881.65	\$13,896,132.34	95%	LIGHT POLES, PCCP OVERLAY, PIPELINING	LIGHT POLES, SEEDING, PUNCHLIST	NONE	23-Nov
I-10, 443RD AVE - WINTERSBURG RD TI MP 90-100	F034501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	178	76%	\$21,156,815.75	\$20,318,747.90	96%	PAVING, SHOULDER BUILD UP, ELECTRICAL LOOPS, PIPELINERS	GUARDRAIL, FENCE, THERMO, PAVEMENT MARKINGS, SEEDING	14' WIDTH RESTRICTION, SINGLE LANE	23-Dec
I-10 DOME ROCK RD - NE OF SCADDAN W MP11.71-24	F038501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	44	19%	\$28,200,200.72	\$1,876,193.10	7%	SURVEY, TREE REMOVAL, BARRIER RETROFIT, PAVING	PIPE LINER, SLOPE PAVING, BARRIER	14' WITH RESTRICTION, SINGLE LANE	24-Jun

District Construction Report - November 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-8, MP 71-82	F034401C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	127	64%	\$17,478,738.47	\$10,791,525.84	62%	PAVING WB, SPILLWAY, BARRIER RETROFIT	MILLING AND PAVING EB, TEMP STRIPE	14' WIDTH RESTRICTION, SINGLE LANE	24-Feb
I-10 VARIOUS LOCATIONS	F032501C	INTERSTATE 10	SOUTHWEST	6	350	94	27%	\$3,487,070.87	\$65,326.68	2%	SUBMITTALS	MATERIAL PROCUREMENT	NONE	24-Jul
WEIDNER ST - OLD US HWY 80	F060601C	GILA BEND SR-8B	SOUTHWEST	6	80	0	0%	\$1,124,579.00	\$0.00	0%	PARTNERING, SUBMITTALS	STOP WORK ORDER ISSUED 10/18/23	NONE	24-Feb
I-8, MP 135-PINAL COUNTY LINE	F038801C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	56	28%	\$11,189,790.65	\$7,200,032.15	64%	PAVING, BARRIER	PAVING, STRIPING, GUARDRAIL	14' WIDTH RESTRICTION, SINGLE LANE	24-Apr
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	1104	726	66%	\$362,077,500.00	\$184,213,717.63	51%	RUMBLE STRIP MILL AND FILL, GIRDERS SET AT NEW RIVER TI, CLEAR AND GRUBBING	NEW RIVER TI, NEW RIVER WASH, LITTLE SQUAW CREEK AND MOORES GULCH BRIDGES, BLASTING, EARTHWORK, SUBGRADE WORK, PAVING, DRAINAGE WORK	NIGHTLY LANE CLOSURES/FULL CLOSURES FOR BLASTING	25-Feb
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	292	94%	\$6,090,715.09	\$5,656,182.80	93%	WB BRIDGE DECK	WINTER SHUTDOWN UNTIL SPRING FRICTION COURSE PAVING AND FINAL STRIPING	NONE	24-May
SR 69; BIG BUG 4 TO POLAND JCT	F040701C	SR 69 MP 271.56	NORTHWEST	6	100	73	73%	\$2,697,412.78	\$2,635,333.16	98%	FOG COAT AND FINAL STRIPING	NONE-COMPLETE	NONE	23-Oct
SR 89A; GLASSFORD HILL RD TO COYOTE SPRINGS RD	F040901C	SR 89A MP 322.43	NORTHWEST	6	85	58	68%	\$818,458.80	\$714,157.73	87%	FOG COAT AND FINAL STRIPING	NONE-COMPLETE	NONE	23-Oct
SR 89A; SR 89 TO GLASSFORD HILL RD	F046501C	SR 89 MP 317.40-322.43	NORTHWEST	6	75	73	97%	\$2,400,000.00	\$2,293,029.45	96%	FOG COAT AND FINAL STRIPING	COMPLETE	NONE	23-Oct
I-17; SR 169 TI UP #1734	F029401C	I-17 MP 278	NORTHWEST	6	160	141	88%	\$2,894,678.63	\$1,807,260.19	62%	DECK POUR	BRIDGE BARRIER POUR	SR 169 ALTERNATING TRAFFIC WITH TEMP SIGNALS, DEMOLITION WORK 8 PM-6 AM I-17 TRAFFIC ROUTED ONTO RAMPS	Summer 2024
US 93; TEGNER ST.-WICKENBURG RANCH WAY	F003101C	US 93 MP 193.51-198.35	NORTHWEST	6	390	150	38%	\$50,966,991.25	\$26,016,500.11	51%	TRAFFIC SWITCHED TO DETOURS	BOX EXTENSIONS, ROUNDABOUT CONSTRUCTION	TRAFFIC ROUTED ONTO DETOURS AND SHOULDER CLOSURES	24-Oct
SR 69;TRUWOOD DR. TO STONERIDGE DR.	F045101C	SR 69 MP 286.90-289.70	NORTHWEST	6	125	118	94%	\$3,971,457.15	\$3,817,386.63	96%	FINAL STRIPING	NONE-COMPLETE	NONE	23-Oct
US 60; WASH BRIDGES #426 & #427	F038901C	US 60 MP 57.00-58.00	NORTHWEST	6	135	46	34%	\$1,900,000.00	\$703,857.08	37%	EXCAVATION AND BRIDGE BARRIER REMOVALS	REBAR REPLACEMENT AND FORMING SCOUR FLOORS	SHORT TERM 1 LANE ALTERNATING WITH FLAGGERS FOR TCB SET UP	24-Mar
US 93; MOORE RANCH ROAD TO MP 190.56	F047101C	US 93 MP 184.60	NORTHWEST	6	60	22	37%	\$1,655,158.83	\$626,554.56	38%	409 AC	PROJECT ON HOLD DUE TO ROAD CONDITIONS	NONE	Spring-2023
I-40; WILLOW CREEK BRIDGE EB #3	F016001C	I-40 MP 82.94-83.89	NORTHWEST	6	300	169	56%	\$9,559,288.80	\$5,223,853.66	55%	SLOPE RIPPING, 75% ROADWAY EX. & DRILLED SHAFT INSTALLATIONS,PIERS AND PIER CAPS	PLACING GIRDERS AND FORMING BRIDGE DECK	FREQUENT LANE CLOSURES	24-Mar
ANTARES RD CABS BRIDGE OVER TRUXTON WASH	T032601C	MOHAVE COUNTY	NORTHWEST	6	135	132	98%	\$1,452,863.63	\$1,425,863.82	98%	BRIDGE ARCHES, MSE WALLS, PAVING, GABIAN BASKETS	SEEDING AND FINAL THERMOPLASTIC STRIPING	TRAFFIC DETOURED AROUND CONSTRUCTION SITE	23-Aug
I-40; E. KINGMAN TI OP WB BRIDGE	F029501C	I-40 MP 52.84-53.28	NORTHWEST	6	FIXED DATE	248		\$8,563,137.57	\$2,011,135.89	23%	NONE	ADOT AWAITING ON AN APPROVED SHORING PLAN	NONE	23-Nov
US 93; N of NOTHING TO SOUTH OF SR 97	F038701C	US 93 MP 144.00-156.00	NORTHWEST	6	275	143	52%	\$18,717,714.50	\$4,017,795.97	21%	NOXIOUS WEEDS, CURB REMOVAL, PIPE EXTENSIONS, CROSSOVERS	GUARDRAIL AND SHOULDER PREP	NONE	24-May
SR95; SARA PARK TO I-40	F044901C	SR95 MP 175.70-202.00	NORTHWEST	6	185	96	52%	\$18,500,000.00	\$5,275,517.28	29%	CONCRETE SIDEWALK RAMPS, GRIDSMART TRAFFIC SIGNAL SYSTEMS, BRIDGE DECK REPAIRS ALL COMPLETE	PRODUCTION MILLING & PAVING BRIDGE DECK OVERLAY WITH POLYESTER POLYMER	NONE	24-Apr
SR95; COURTWRIGHT RD-BULLHEAD CITY PARKWAY	F045001C	SR95 MP 227.30-250.00	NORTHWEST	6	220	98	45%	\$26,110,386.95	\$3,714,968.30	14%	CONCRETE SIDEWALK RAMPS, GRIDSMART TRAFFIC SIGNAL SYSTEMS ALL COMPLETE	PRODUCTION MILLING & PAVING LOWERING OF VALVES AND MANHOLES	NONE	24-Jun

District Construction Report - November 2023

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I40; WALNUT CREEK TO HOLY MOSES WASH	F039201C	I40 MP 33.00-46.87	NORTHWEST	6	580	114	20%	\$29,990,407.55	\$1,838,079.68	6%	PREWARNERS	SURVEY, GUARDRAIL, GRIFFITH OVERPASS	NONE	25-Feb
CITY OF KINGMAN-FOUR ROADWAY SEGMENTS	T028001C	CITY OF KINGMAN	NORTHWEST	6	90	58	64%	\$198,118.50	\$192,455.00	97%	ALL ACTIVITIES COMPLETE	NONE	NONE	23-Oct
NW REGION (I-40 AND I-17) WRONG WAY SIGNS	F043201C	I-40 & I-17	NORTHWEST	6	105	71	68%	\$759,229.95	\$548,971.40	72%	ALL ACTIVITIES COMPLETE	NONE	NONE	23-Dec
BULLHEAD PARKWAY-SILVER CREEK ROAD	T027801C	MOHAVE COUNTY	NORTHWEST	6	125	46	37%	\$415,337.70	\$0.00	0%	NONE	NONE	NONE	24-Feb
SR68; LAUGHLIN BRIDGE- W OF GOLDEN VALLEY	F040602C	SR 68 MP 0.10-14.67	NORTHWEST	6	110	47	43%	\$5,862,173.00	\$5,365,665.60	92%	409, 414 AC COMPLETED LOOP DETECTOR COMPLETED	PAVEMENT SAW CUT GROOVES (PAVEMENT MARKINGS), THERMOPLASTIC PAVEMENT MARKINGS AND PREFORMED TYPE VI SYMBOLS	NONE	24-Jan
US 93; SYCAMORE CREEK BRIDGE NB, GRAY WASH BRIDGE	F034901C	US 93 NB MP 127.70-128.70	NORTHWEST	6	100	28	28%	\$1,820,137.90	\$726,108.22	40%	NOXIOUS WEEDS, ACCESS ROADS	SCOUR FLOOR	NONE	24-Feb
US 93; GUNSITE CANYON ROAD-GRAY WASH	F050901C	US 93 MP 119.66-130.00	NORTHWEST	6	185	27	15%	\$4,303,624.50	\$989,307.85	23%	NONE	PROJECT ON WINTER SHUTDOWN AS OF NOV. 1ST	NONE	24-Jun
LONDON BRIDGE-REIMER DR TO SR 95	T035101C	CITY OF LAKE HAVASU	NORTHWEST	6	90	8	9%	\$243,333.00	\$0.00	0%	NONE	OBLIT EXISTING STRIPE AND RESTRIPIING	NONE	24-Feb
US 93; LEGEND RANCH ROAD-DATE CREEK RANCH	F066801C	US 93 MP 59.09-69.89, 95.39-97.42, 173.97-175.86	NORTHWEST	6	60	0	0%	\$1,321,521.00	\$0.00	0%	NONE	PARTNERING/PRECON CONTRACT TIME STARTS NOV. 22	NONE	24-Feb
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4 & 5	515	253	49%	\$24,983,210	\$8,648,808	35%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL, ROADWAY EX	LANE RESTRICTIONS	25-Aug
SR 87, 260, 179 TREE THINNING	F042101C	SR87, 260 & 179	NORTHCENTRAL	4 & 5 & 6	110	95	86%	\$3,745,000	\$3,110,113	83%	SR 179 AND SR 87 S TREE REMOVALS	TREE THINNING SR 87 NORTH AND SR 260	LANE RESTRICTIONS	23-Nov
TOTALS					30138	23,163	77%	\$2,162,108,422	\$1,370,216,715	63%				