
December 4, 2013

# FTA Quarterly Review Briefing Book





# **AGENDA**

# FTA QUARTERLY REVIEW MEETING

Los Angeles County Metropolitan Transportation Authority

Wednesday, December 4, 2013 – 9:00 a.m. William Mulholland Conference Room – 15<sup>th</sup> Floor

I.	OVERVIEW	<b>PRESENTER</b>
	A. FTA Opening Remarks	Leslie Rogers
	B. Metro Management Overview	Arthur Leahy
	C. Financial Plan Status	Terry Matsumoto
	D. Legal Issues	Charles Safer
	E. General Safety and Security Issues	Vijay Khawani

# II. CONSTRUCTION REPORTS

A. Transit Project Delivery Overview	Krishniah Murthy
B. Crenshaw/LAX Transit Project	Henry Fuks
C. Westside Purple Line Extension	Dennis Mori
D. Regional Connector Transit Corridor	Girish Roy
E. Metro Gold Line Eastside Extension	Dennis Mori
F. Metro LA CRD (ExpressLanes) Program	Timothy Lindholm
G. Mid-City/Exposition LRT Project – Phase 1	Eric Olson

## III. METRO PLANNING REPORTS

- REPORTS Martha Welborne
- A. Proposed Sales Tax Initiative
- B. Small Starts Projects
  - Wilshire BRT Project
  - Gap Closure Project
- C. Other Projects
  - East San Fernando Valley Transit Corridor
  - Airport Metro Connector
  - South Bay Metro Green Line Extension
  - Eastside Transit Corridor Phase 2
  - ARRA Projects

#### IV. RAIL VEHICLE PROCUREMENT

A.	P2550 Light Rail Vehicle Procurement Program	Richard Lozano
В.	P3010 Vehicle Acquisition Program	Jesus Montes
C.	Heavy Rail Vehicle Acquisition Program	Cop Tran

#### V. FTA ACTION ITEMS


FTA/PMOC


## VI. PROPOSED SCHEDULE AND LOCATION OF NEXT MEETING

Los Angeles County Metropolitan Transportation Authority
Wednesday, February 26, 2014
William Mulholland Conference Room – 15<sup>th</sup> Floor





# **REVISED ORGANIZATION CHART**






# WESTSIDE PURPLE LINE EXTENSION INTEGRATED PROJECT MANAGEMENT OFFICE TEAM







# Westside Purple Line Extension Responsibility and Reporting Matrix





# REGIONAL CONNECTOR TRANSIT CORRIDOR INTEGRATED PROJECT MANAGEMENT OFFICE TEAM





FY14 Countywide Planning











	Los Angeles County Metropolitan Transportation Authority Government Relations Legislative Matrix		
BILL/AUTHOR	DESCRIPTION	POSITION	STATUS
AB 8 (Perea)	Would extend existing funding for alternative fuels and air quality programs	March 2013 - SUPPORT	Chaptered
AB 160 (Alejo)	Would exempt from the Public Employee's Pension Reform Act employer plans whose employees' collective bargaining rights are protected by a specific provision of federal law.	February 2013 – NEUTRAL WORK WITH AUTHOR	Assembly Appropriations/ Urgency (2 year bill)
AB 179 (Bocanegrā)	Would prohibit a transportation agency from selling or providing personally identifiable information obtained through electronic toll and fine collection.	April 2013 - SUPPORT IF AMENDED	Chaptered
AB 266 (Blumenfield& Bloom)	Would extend the expiration date of current low emission vehicle program allowing use of HOV lanes without carrying the requisite number of passengers until the year 2018.	April 2013 - OPPOSE UNLESS AMENDED	Chaptered
AB 268 (Holden)	Would state the intent of the legislature to extend the Metro Gold Line Foothill Extension project to Ontario Airport with intermediate stops along the transit corridor.	May 2013- WORK WITH AUTHOR	Assembly Rules
AB 401 ( <b>Daly</b> )	Would expand the authority for CalTrans to use Design Build on the State highway system and would authorize regional transportation agencies to use design-build contracting for projects on the state highway system within their jurisdictions until January 1, 2024.	September 2013- SUPPORT	Chaptered
AB 405 (Gatto)	Would create a six-month demonstration project to evaluate part-time usage of HOV lanes on State Route 134 and State Route 210.	March 2013- SUPPORT WORK WITH AUTHOR	Vetoed
AB 417 (Frazier)	Would establish a CEQA exemption for bicycle transportation plans until 2018.	April 2013 – SUPPORT	Chaptered
AB 466 (Quirk-Silva)	Would require that federal funds allocated under the Congestion Mitigation Air Quality and Improvement Program be based on a weighted formula that considers population and pollution.	April 2013 - SUPPORT	Chaptered
AB 612 (Nazarian)	AB 612 Would require that for every intersection with a photo enforcement July 2013		

	Los Angeles County Metropolitan Transportation Authority Government Relations Legislative Matrix	144	AVENT.
AB 756 (Melendez)	Would have CEQA lawsuits pertaining to Public Works Projects heard directly by the Court of Appeals.	April 2013 = SUPPORT	Assembly Judiciary (dead)
AB 1222 (Bloom)	Would create a 15 month exemption from the Public Employee's Pension Reform Act employer plans whose employees' collective bargaining rights are protected by a specific provision of federal law.	September 2013- SUPPORT	Enrolled
AB 1257 (Bocanegra)	Would require the California Energy Commission to prepare a report that identifies strategies to best employ natural gas as an energy source.	April 2013 – SUPPORT	Chaptered
AB 1290 ( <b>Pérež</b> )	Would integrate land use and transportation decisions by restructuring the California Transportation Commission and form a committee and require reports to be submitted by local agencies to implement the provisions of SB 375.	May 2013 - WORK WITH AUTHOR	Vetoed
AB 1371 (Bradford)	Would enact the "Three Feet for Safety Act which would require a motorist passing a bicycle to slow to a reasonable speed and pass only when doing so would not endanger the safety of a bicyclist.	May 2013- SUPPORT	Chaptered
BILL/AUTHOR	DESCRIPTION	POSITION	STATUS
SB 11 (Pavley, Cannella, Hill & Jackson)	Would extend existing funding for alternative fuels and air quality programs	March 2013 - SUPPORT	Assembly Transportation
SB 33 (Wolk & Frazier)	Would allow local agencies to use Infrastructure Financing Districts to pay for public works projects.	March 2013 - SUPPORT WORK WITH AUTHOR	Assembly Inactive File
SB 142 ( <b>DeSaulnier)</b>	Would authorize a transit district/operator/agency to create special benefit assessment districts and issue bonds within the districts to fund rail and transit project construction.	April 2013 - SUPPORT	Chaptered
SB 286 ( <b>Yee</b> )	Would extend the expiration date of current low emission vehicle program allowing use of HOV lanes without carrying the requisite number of passengers until the year 2018.	April 2013 – NEUTRAL	Chaptered

SB 556 (Corbett)	Would require that all government agencies, who contract for services, include on the contracted personnel and equipment notifications that the personnel and equipment is not operated by a government employee. Further specify that the notice shall be in the same font size and the logo of the government agency.	July 2013- OPPOSE Unless Amended	Assembly Inactive File
SB 811 (Lara)	Would require the environmental impact report for the Interstate 710 project to include various mitigation measures related to bicycle and pedestrian paths and the Los Angeles river and would require the project to fund those mitigations and various job training and employment programs.	May 2013 - SUPPORT	Vetoed

# FEDERAL

BILL/AUTHOR	DESCRIPTION	STATUS
HR 1124 (Waters)	Tiger grants For Jobs Creation Act Would provide a \$1 billion emergency supplemental appropriation for the Transportation Investment Generating Economic Recovery (TIGER) Program over the next two years	March 2013 - SUPPORT  In House Appropriations and Budget Committees
Moving Ahead For Progress In The 21 <sup>st</sup> Century  Surface Transportation Authorization Bill	<ul> <li>MAP=21</li> <li>27 month bill – expires on September 30, 2014 / Extends motor fuels tax through October 1, 2015</li> <li>Total Funding: \$105 Billion         <ul> <li>Highway Funding: \$39.7 Billion in FY13 and \$40 Billion in FY14</li> <li>Transit Funding: \$10.5 Billion in FY13 and \$10.7 Billion in FY14</li> </ul> </li> <li>Includes America Fast Forward Innovative Financial Provision (TIFIA)         <ul> <li>Does not include Qualified Transportation Improvement Bonds (QTIB)</li> </ul> </li> </ul>	March 2013 - SUPPORT In House Appropriations and Budget
HR 2775	Continuing Resolution that provides funding to keep the federal government operating through January 15, 2014 and raises the national debt ceiling through February 7, 2014. The agreement involves the initiation of negotiations by members of the House and Senate on a tax and spending reform plan that would be concluded by December 13, 2013.	adopted. Pending before the House. President has indicated his support for the



# COUNTY OF LOS ANGELES

# OFFICE OF THE COUNTY COUNSEL

#### TRANSPORTATION DIVISION

ONE GATEWAY PLAZA
LOS ANGELES, CALIFORNIA 90012-2952

TELEPHONE (213) 922-2503 FACSIMILE

(213) 922-2530

TDD

(213) 633-0901

JOHN F. KRATTLI County Counsel

October 29, 2013

Renee Marler, Esq.
Regional Counsel, Region IX
FEDERAL TRANSIT ADMINISTRATION
201 Mission Street, Suite 1650
San Francisco, California 94105

Re: Quarterly Update on Status of Key Legal Actions

Dear Ms. Marler:

Attached please find the Los Angeles County Metropolitan Transportation Authority's quarterly update as of September 30, 2013, on the Status of Key Legal Actions Related to Federally Funded Projects.

Please call if you have any questions (213) 922-2503.

Very truly yours,

JOHN F. KRATTLI

County Counsel

By

RICHARD P. CHASTANG
Principal Deputy County Counsel
Transportation Division

RPC:ctj

Attachments

c: Charles M. Safer
Brian Boudreau
Frank Flores
Leslie Rogers
Cindy Smouse
Cosette Stark

Los Angeles County Metropolitan Transportation Authority Status of Key Legal Actions Related to Federally Funded MTA Projects Date as of September 30, 2013

CASE NAME	CASE NUMBER	GRANT NUMBER	NARRATIVE	CASE STATUS
Gerlinger (MTA) v. Parsons Dillingham	BC150298, etc.	MOS-1 and CA-03-0341, CA-90-X642	Originated as Qui Tam action. Concerns allegations of overbilling by MTA's construction Manager, Parsons-Dillingham ("PD").	Post trial motions.
consolidated with MTA v. Parson Dillingham	BC179027	MOS-1 and CA-03-0341, CA-90-X642	MTA filed suit against Parsons Dillingham for fraud and breach of contract in the performance of construction management services.	
Tutor-Saliba- Perini v. MTA	BC123559 BC132998	CA-03-0341, CA-90-X642	These cases have been brought by Tutor-Saliba-Perini, the prime contractor for construction of the Normandie and Western stations, against the MTA for breach of contract. MTA has cross-complained against Tutor-Saliba for several causes of action including false claims. MTA prevailed at trial, but judgment reversed on appeal. On retrial MTA obtained false claim judgment on tunnel handrail item. Cases have been appealed by both parties.	Notices of appeal filed. Case being briefed at the present time.
Crenshaw Subway Coalition v. MTA, et al.	CV11-9603	TIFIA3Loan	Environmental challenge under CEQA and Cal. Govt. Code alleging deficiencies in Crenshaw/LAX Light Rail Transit FEIR/EIS and discriminatory impacts on African-Americans in the Crenshaw area.	Cross-motions for summary judgment have been fully briefed. Awaiting Judge's ruling.
Japanese Village Plaza, LLC v. MTA	BS137343; CV13-0396		Petitioner alleges that the Final Environmental Impact Statement/Environmental Impact Report (FEIS/EIR) for the project failed to analyze or adopt feasible mitigation measures or alternatives for many of the project's significant environmental impacts on the residents and businesses of the historic Little Tokyo community.	CEQA case awaiting trial before Judge Richard Fruin on November 25, 2013; NEPA case awaiting trial before Judge John Kronstadt on either January 27, 2014 or February 3, 2014.

515 and 555 Flower Associates, LLC (Thomas Properties) v. MTA	BS137271; CV13-0453	Petitioner alleges that the project was approved without full disclosure and analysis in the FEIS/EIR of its environmental impacts and, if the project proceeds, there will be severe unmitigated adverse impacts on Thomas Properties, its employees, its tenants and their customers. Petitioner contends a tunnel boring machine should be utilized to construct the tunnels along Flower Street rather than the more disruptive cut and cover construction method that was approved by MTA.	CEQA case awaiting trial before Judge Richard Fruin on November 25, 2013; NEPA case awaiting trial before Judge John Kronstadt on either January 27, 2014 or February 3, 2014.
Today's IV, Inc. dba Westin Bonaventure Hotel and Suites v. MTA	BS137540; CV13-0378	Petitioner alleges that there is no substantial evidence in the record to support MTA's refusal to significantly reduce and eliminate significant unmitigated impacts to traffic, building access/egress, increased risk of structural instability to tall buildings, increased noise, air emissions and other health risks from open trench work, and increased safety risks, all of which negatively impact the Financial District on Flower Street.	CEQA case awaiting trial before Judge Richard Fruin on November 25, 2013; NEPA case awaiting trial before Judge John Kronstadt on either January 27, 2014 or February 3, 2014.
City of Beverly Hills v. MTA	BS137607	Petitioner alleges that the project's construction impacts and risk to human health and safety were not adequately disclosed, analyzed, or mitigated in the FEIS/EIR. Petitioner further alleges that the changes and new information added after the Draft EIS/EIR was circulated required MTA to revise and recirculate the FEIS/EIR for public comment before approving the project.	Case related to BHUSD v. MTA in Judge Torribio's courtroom in Norwalk for trial. Administrative record certified. Briefing schedule established; trial date is January 15, 2014.
Beverly Hills Unified School District v. MTA	BS137606	Petitioner alleges that MTA's certification of the FEIS/EIR and approval of the project violated CEQA in the following ways: inadequate project description; inadequate analysis of seismic impacts; refusal to prepare and recirculate a Supplemental Draft EIS/EIR; bias in precommitment to the Constellation Station; inadequate analysis of the impacts of the	Case assigned to Judge Torribio in Norwalk. Administrative record certified. Briefing schedule established; trial date is January 15, 2014.

			Constellation Station; and inadequate comparative risk assessment of the Santa Monica and Constellation Stations.	
Griffin, Judy B. v. LACMTA	BC464737		Griffin and Serrano: Accessibility action under ADA, Sec. 504, and state causes of action for violation of Unruh Act, violation of Disabled	Cases were originally filed in Federal Court and dismissed on June 1, 2011 by plaintiffs. Cases re-
Related to Serrano, Francisco v.	BC464736 BC491156	 	Persons Act, Negligence, Negligence Per Se, and Intentional Inflection of Emotional Distress.	filed in state court on July 1, 2011. On January 4, 2012, court sustained MTA's demurrer granting plaintiffs 30
LACMTA			New case: Francisco Serrano filed a new lawsuit on August 30, 2012 LASC Case No. 491156. Served on MTA December 15, 2012. Assigned to	days leave to amend complaint.  Cases were related to the cases of Patricia Hudson v. LACMTA, LASC
			Judge Joanne O'Donnell in Dept. 37. His new complaint alleges violations of Unruh Act and	Case No. TC023672 and Melvin Spicer Jr. v. LACMTA, LASC Case
			Disabled Persons Act, negligence and Intentional Inflection of Emotional Distress. Case Management Conference scheduled	No. BC 448847 on October 26, 2011 Court granted a demurrer to third amended complaint on July 20, 2012
			February 4, 2013.	as to all causes of action except Intentional Inflection of Emotional
			Writ was denied on November 8, 2012. Settlement conference scheduled February 28, 2013. Griffin MSC on February 28,	Distress. MTA filed a demurrer on August 10, 2012, to the remaining Intentional Inflection of Emotional
			2013 was unsuccessful. Motion to Dismiss to be filed. Hearing on Motion to Dismiss June 14,	Distress cause of action. Plaintiffs filed petition for writ of mandate
			2013 in Griffin.  Serrano – no hearing dates pending. Will	seeking to vacate the Court's granting of MTA's demurrer and motion to strike on July 20, 2012. At the
			conduct discovery on Serrano's new claims.	September 13, 2012 Status Conference the court stayed all
			Ms. Griffin filed a stipulation to discuss her case on June 28, 2013. This is, no doubt, in	action on MTA's August 10, 2012 demurrer until writ of mandate is resolved. Stay to be lifted on
			preparation to appeal the Court's ruling on MTA's demurrer on July 20, 2012.	December 18, 2012.
_	·			Mr. Serrano settled both cases on October 8, 2013.
				Ms. Griffin has appealed demurrer.

			Her case was voluntarily discussed on June 28, 2013 and her appeal was filed on August 13, 2013.
. Detrois	T000070	Liveleges Digitaliff and a sign makes of MTA	On the second se
Hudson, Patricia v. LACMTA	TC023672	Hudson: Plaintiff a wheelchair patron of MTA alleges the bus was negligently driven and caused her to fall and be injured. Plaintiff further	Cases were related to Griffin and Serrano on October 26, 2011.  Discovery proceeding. At the
Related to Spicer Jr., Melvin v. LACMTA  Also related to Griffin/Serrano	BC448847	alleges the MTA has a pattern of violating the American's with Disabilities Act and California State Law as it relates to the boarding and securement of wheelchair patrons. She is seeking damages and injunctive relief. In a Second Amended Complaint she is demanding a class be certified. A motion to consolidate a related case of another wheelchair patron and a continued case management conference is	September 13, 2012 Status Conference parties agreed to take discovery motion off calendar to discuss Class Certification motion. Class Certification motion filed October 23, 2012. Class Certification motion to be heard December 12, 2012. MTA to file its opposition December 7, 2012.
		scheduled for February 11, 2011. Extensive discovery and investigation are ongoing.  Spicer: Plaintiff is a wheelchair patron of the MTA and has been so since 1984. He has numerous	Court set new dates for filing regarding Opposition to Plaintiffs' Class Certification Motion. MTA's Opposition is due February 17,
		complaints that MTA drivers have and continue to violate the American's with Disabilities Act and the related California State Laws. Specifically, he alleges he has been passed by and	2013 unless Plaintiffs substitute in a new class representative for Patricia Hudson. If no changes then on February 21, 2013 the
		improperly secured, if at all, and is therefore asking for injunctive relief and money damages. Plaintiff further alleges there are thousands of other MTA wheelchair patrons with the same experience and is asking the Court to certify a	Plaintiffs' Reply Brief is due and new hearing date for Class Certification motion is March 8, 2013.
		class of plaintiffs.  On December 24, 2012 the following 7 new class-action-styled cases were filed against MTA:	Ms. Hudson was replaced as a class representative. Her MSC is scheduled for May 28, 2013. Her Trial Readiness Conference is scheduled for December 6, 2013.
		Peaches Parker v. MTA, Case No. BC498046, January 2, 2013	Her trial is scheduled for January 13, 2014. Her case is no longer

Allan McDowell v. MTA, Case No. BC498047, January 2, 2013

Francisco Galvan v. MTA, Case No. BC498048, January 2, 2013

Reese Anthony Jr. v. MTA, Case No. BC498049, January 2, 2013

Michael Goldsmith v. MTA, Case No. BC498050, January 2, 2013

Ebony Allen v. MTA, Case No. BC498051, January 2, 2013

Carla Dale Short v. MTA, Case No. BC498052, January 2, 2013 and were related to Hudson/Spicer on January 14, 2012.

On February 11, 2013 the following 2 new class-action-styled cases were filed against MTA:

Sharon Smith v. MTA, Case No. BC500932 (not served)

Behnam Talasavan v. MTA, Case No. BC500933

On February 22, 2013 the following class-actionstyle cases were filed against MTA:

Bernardine Harris v. MTA, Case No. BC501547

All 10 have the same allegations raised in Hudson/Spicer and are represented by the same attorney.

Eboný Allen and Bernárdine Harris are new class representatives, replacing Patricia Hudson.

On February 15, 2013, MTA filed demurrer as to the 9<sup>th</sup> cause of action for unfair competition alleged in Parker, McDowell, Galvan, Anthony, Goldsmith, Allen and Short. Hearing scheduled on May 24, 2013. consolidated with Melvin Spicer.

Class Certification Motion filed by Plaintiffs' attorney on December 24, 2012 is applicable and binding on all 10 new plaintiffs. MTA is now deposing new class representatives, Ebony Allen and Bernardine Harris.

MTA shall file its opposition to Plaintiffs' Class Certification Motion on May 28, 2013. Plaintiffs shall file reply in support of Class Certification on June 11, 2013. Hearing on Class Certification shall be on June 27, 2013.

Except for Class Certification schedule, the depositions of Harris and Allen, and demurrer of MTA, everything in Spicer case and 10 other cases are stayed until Court rules on class certification.

Hudson MSC was taken off calendar. Class certification motion denied on June 27, 2013.

Frances Santiago v. MTA Case No. BC511011 and Melvin Spicer v. MTA case (filed as an individual) Case No. BC506947 were served on MTA on July 10, 2013. Plaintiffs' attorney now has 16 wheelchair patron cases filed against MTA. Status conference on all cases scheduled on August 7, 2013.

HOA.1016481.1

Behnam Talasavan filed an individual complaint on April 12, 2013, Case No, BC505804.	Ms. Hudson's trial to begin on January 13, 2014.
	Samuel Canady filed a lawsuit served on MTA on September 26, 2013. Lawsuit is in Federal Court, CV-13-6777 MMM (CWX) based on a pass-up.
	Frances Santiago filed another lawsuit against MTA based on ADA violations. MTA was served on September 12, 2013. See LASC Case No. BC520372. This case will be related to Spicer, et al. Sergio Martinez filed a lawsuit against MTA based on ADA violations. MTA was served on September 12, 2013. See LASC Case No. BC520032.

# ADVANCED LAND ACQUISITION PROGRAM (ALAP) PARCELS METRO RAIL PROJECT MOS-2 and MOS-3 CA-90-0022

# STATUS REPORT AS OF SEPTEMBER 30, 2013

# Parcel A1-250 - Wilshire/Vermont Station - NO CHANGE

The remaining undeveloped portion of the Wilshire Vermont station property is a 1.02-acre site at the northeast corner of Wilshire and Shatto, situated across the street from the station portal and the completed joint development project surrounding the same. The 1.02-acre site is currently used as a Metro bus layover facility, but is being considered for a joint development project.

# Parcels B-102 and B-103 — Temple/Beaudry - NO CHANGE

Previously, the Temple/Beaudry site was the subject of a Metro Board-approved joint development project, but the proposal under consideration was withdrawn by the developer and negotiations have ceased. The site has been paved and is currently being used to support Metro bus operations, but is still being considered for a joint development project.

# Parcels A1-300 and A2-301 - Wilshire/Crenshaw - NO CHANGE

The Metro Board adopted the environmental documents for the Westside Subway Project on April 26, 2012. Both Metro-owned parcels located at the corner of Wilshire Boulevard and Crenshaw Avenue have been included in the Westside Subway Project. The parcels will be used for construction staging, utility relocations and construction of the subway project.

### Parcel A2-362 - Wilshire/La Brea

The Metro Board adopted the environmental documents for the Westside Subway Project on April 26, 2012. The Westside Subway Project has identified the Metro-owned property located at the northwest corner of La Brea and Wilshire as the subway project's Wilshire/La Brea Station site. A building situated on this site houses the Metro Customer Service Center and contains vacant retail space. An undeveloped portion of the site is leased to the City of Los Angeles for parking. The City's parking use will be permitted to remain on the site on a month-to-month basis, until the area supporting this use is required for the subway project. Replacement space for the Customer Service Center has been identified and lease negotiations have commenced with the expectation that the replacement space will be available for occupancy by April 1, 2014.

# <u>Parcels A4-755, A4-765, A4-767, A4-772, A4-774, A4-761 - Universal City Station – NO CHANGE</u>

In January 2007, the Metro Board authorized the CEO to enter into exclusive negotiations with a developer for the development of a mixed-use retail, office and production facility project with subterranean and structured parking on Metro-owned property at this site. In December 2011, the developer withdrew their proposal from consideration and negotiations ceased. Metro is still considering joint development at this site. In addition to its use as the Metro Red Line's Universal City station, the property continues to be used as a bus layover facility and park-and-ride lot.

# Parcel C4-815 - North Hollywood Station - NO CHANGE

In September 2007, the Metro Board approved the selection of Lowe Enterprises as the developer of the Metro-owned property situated at and around the Metro Red Line's North Hollywood Station and authorized the CEO to enter into an exclusive negotiating agreement with Lowe to develop a mixed-use project on the this property. In 2011, Lowe withdrew its proposal from consideration and negotiations ceased. Metro is still considering joint development at this site. In addition to its use as the Metro Red Line's North Hollywood station, the property continues to be used as a bus layover facility and park-and-ride lot.

# Parcel A1-021 - NO CHANGE

This parcel is currently used by the Rail Materials Group to store materials for Rail Operations. This property is required to accommodate the storage of materials and will not be declared surplus. Construction of a new material storage facility on this property has been completed and is now occupied.

# Parcels A1-209, A1-211, Al-220, A1-221/225, A1-222 and A1-224 - Westlake/MacArthur Park Station

In late March 2010, Metro entered into long-term ground leases and other development and operational agreements with various development entities created by developer McCormack Baron Salazar for the development, construction and operation of Phase A of a two-phased mixed-use joint development project at the Westlake/MacArthur Park subway station. Phase A, which includes 90 affordable apartments, 20,000 sq. ft. of retail and a 233 space parking structure, with 100 preferred parking spaces for transit users, was substantially complete in June, 2012. This phase of the development is situated one block southeast of the subway portal on 1.6 acres of Metro-owned property.


Metro and another McCormack Baron Salazar development entity continue to be parties to a Joint Development Agreement which contemplates development of Phase B of the mixed-use joint development project. This phase will be situated on 1.5 acres of Metro-owned property at and adjacent to the subway portal. When complete, Phase B will contain 82 affordable apartments, 6,000 to 12,000 sq. ft. of retail and an 83

space parking structure surrounding a refurbished 16,500 sq. ft. public plaza fronting on the subway portal. Design and other pre-development work for Phase B are continuing and McCormack Baron Salazar has secured for the project. Execution of a Ground Lease for the project is expected prior to 12/31/13 with construction to follow immediately thereafter.

Updated 11/6/13

SEPT 2013

METRO OPERATIONS MONTHLY PERFORMANCE REPORT



# **Table of Contents**

	Page
Bus Overview	3
Bus Service Performance Systemwide In-Service On-Time Performance Scheduled Revenue Service Hours Delivered	9
Bus Maintenance Performance  Mean Miles Between Chargeable Mechanical Failures Past Due Critical Preventive Maintenance Program	14
Attendance Maintenance Attendance	21
Bus Cleanliness	22
Rail Performance On-time Service	26
In-Service On-Time Performance Schedule Revenue Service Hours Delivered Mean Miles Between Chargeable Mechanical Failures	
Safety Performance Bus Accidents per 100,000 Hub Miles Bus Passenger Accidents per 100,000 Boardings Rail Accidents per 100,000 Revenue Train Miles Rail Passenger Accidents per 100,000 Boardings OSHA Injuries per 200,000 Exposure Hours Lost Work Days Paid per 200,000 Exposure Hours	33
Customer Satisfaction Complaints per 100,000 Boardings	41
New Workers' Compensation Claims  New Workers' Compensation Claims per 200,000 Exposure Hours  OSHA Injuries Filed per 200,000 Exposure Hours  Number of Lost Work Days Paid per 200,000 Exposure Hours	44
"How You Doin'?" Incentive Program  Monthly Metro Bus & Metro Rail  Ouarterly Metro Bus & Metro Rail	53

## Metro Bus Systemwide and Division Scorecard Overview

Metro Bus has eleven Metro operating divisions: Division 1 and 2, both operating out of the downtown Los Angeles area; Division 3 in Cypress Park; Arthur Winston Division 5 in South Los Angeles; Division 6 in Venice; Division 7 in West Hollywood; Division 8 in Chatsworth; Division 9 in El Monte; Division 10 in Los Angeles, near the Gateway building; Division 15 in Sun Valley; and Division 18 in Carson. Metro Bus systemwide is responsible for the operation of approximately 2,490 Metro buses and 144 Metro Bus lines carrying nearly 395.5 million boarding passengers each year. Metro bus also operates the successful Orange Line. This report gives a brief overview of Systemwide and Division operations:

- \* Mean Miles Between Mechanical Failures Requiring Bus Exchange (MMBMF).
- \* Mean Miles Between Total Road Calls (MMBTRC).
- \* In-Service On-Time Performance.
- \* Traffic Accidents per 100,000 Hub Miles.
- \* Complaints per 100,000 Boardings.
- \* New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours.

Measurement	FY10	FY11	FY12	FY13	FY14 Target	FY14 YTD	FYTD Status	Jul Month	Aug Month	Sep Month
Bus Systemwide	-									
Mean Miles Between Mechanical Failures Requiring Bus Exchange. (MMBMF) No. of unaddressed road calls	3,222 305	3,523 125	3,759 47	3,827 15	4,000	3,947 7	<b>&lt;</b>	4,128 0	3,859 4	3,865 3
Mean Miles Between Total Road Calls (MMBTRC) **	1,566	2,052	2,292	2,443	2,550	2,520	$\Diamond$	2,561	2,486	2,538
In-Service On-time Performance ***	72.33%	75.17%	76.54%	75.82%	80.00%	75.31%	<b>♦</b>	77.82%	74.73%	73.34%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.08 245	3.23 232	3.72 248	3.66 219	3.10	3.67 53	$\Diamond$	3.83 21	3 63 19	3.53 13
Complaints per 100,000 Boardings	2.61	2.53	3.14	3.12	2.20	3.21		3.12	3.23	3.28
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	10.36	13.43	14.72	14.91	13.25	18.29	<b>\( \)</b>	20.43	18.82	15.50
* Data reflects updated data for each month.  Division 1										
MMBMF No. of unaddressed road calls	2,831 36	2,609 3	3,143 1	3,539 0	4,000	3,556 0	<b>4</b> >	3,731 0	3,525 0	3,41 <sub>8</sub>
MMBTRC	1,354	1,540	1,823	1,915	2,550	1,812	<b>*</b>	1,871	1,768	1,801
In-Service On-time Performance	76.61%	78.85%	80.10%	79.56%	80.00%	77.56%	<b>(</b>	79.70%	76.90%	75.93%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.07 49	3.42 30	3.77 19	3.75 24	3.15	3.99 5		4.39 2	3.90 3	3.66
Complaints per 100,000 Boardings	1.89	1.85	2.09	2.35	1.67	2.12	<b>②</b>	1.70	2.20	2.45
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	12 52	14.10	13.98	15.76	13.25	17,11	<b>\Q</b>	21.36	16.04	13.81
* Data reflects updated data for each month.  Division 2									·	
MMBMF No. of unaddressed road calls	2,714 29	3,378 8	3,280 6	2,993 8	4,000	3,472 1	<b>\Q</b>	3,391 0	3,513 0	3,516 1
MMBTRC	1,475	1,721	1,834	1,892	2,550	2,217	<b>\rightarrow</b>	2,106	2,362	2,197
In-Service On-time Performance	77.24%	73.89%	74.22%	74.02%	80.00%	75.77%	$\Diamond$	78.37%	74.37%	74.45%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.16 23	3.56 21	4.33 25	4.31 17	3.60	4.70		5.83 5	5.27 2	2.94
Complaints per 100,000 Boardings	1.87	2.02	2.28	2.01	1.43	2.04	<b>\phi</b>	1.92	2.52	1.65
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	12.93	16 86	14.34	18.78	13 25	18.77	0	11.18	19.27	26.14

					FY14	FY14	FYTD		Aug	Sep
Measurement	FY10	FY11	FY12	FY13	Target	YTD	Status	Jul Month	Month	Month
Division 3										
MMBMF	2,770	2,909	2,975	3,446	4.000	4,896		5,012	4,725	4,966
No. of unaddressed road calls	24	77_	2	2	4,000	2		0	2	
MMBTRC	1,555	1,967	2,195	2,575	2,550	3,485		3,690	3,405	3,370
In-Service On-time Performance	76 81%	77.71%	77.83%	76.10%	80.00%	74.64%	<b>\Q</b>	76.74%	74.65%	72.40%
Bus Traffic Accidents Per 100,000 Miles *	3.39	3.28	3.27	3.90	3.27	4.05	0	5.82	3.94	2.30
Number of "482 alleged accidents"	0	0	26	28	3.21	2	•	1	0	
Complaints per 100,000 Boardings	2.65	2.51	3.14	3.20	2.27	3.59		4.12	3.08	3.62
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	8.84	11.61	14.38	11.24	1.3.25	15.89	$\Diamond$	16 52	22.10	8.69
* Data reflects updated data for each month										
Division 5	0.400	3.043	0.444	0.400	-	4.000		4.240	0.704	4.07
No. of unaddressed road calls	3,493	3,643 2	3,141 2	3,428	4,000	4,028 0	10000	4,349	3,721	4,07
MMBTRC	1,712	2,053			2,550	2,325	-	2,358	2,203	2,43
In-Service On-time Performance			1,771	2,211						
	67.82%	74.63%	78.30%	75.89%	80.00%	73.35%		75.46%	72.87%	71.639
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	4.44	4.42	5.64 28	4.50 36	3.79	5.05 9	<b>4</b> >	5.11	4.67 4	5.3
Complaints per 100,000 Boardings	1.90	1.84	2.00	2.37	1.66	2.36		2.04	2.22	2.83
New Workers' Compensation Indemnity Claims	1.90	1.84	2.00	2.37	1.00	2.36		2.04	2.22	2.0
per 200,000 Exposure Hours *  * Data reflects updated data for each month.	14.78	12.43	13.50	20.26	13.25	17.23	<b>\Q</b>	21.52	18.64	11.2
Division 6										
MMBMF	7,816	11,021	12,999	11,013		4,956		4,509	4,424	6,65
No. of unaddressed road calls	8	1,021	12,000	0	4,000	4,550	-	7,503	0	0,00
MMBTRC	2,172	3.008	3,849	3,726	2,550	2,300	0	2,412	2,264	2,21
In-Service On-time Performance	68.27%	69 28%	78 44%	75.26%	80.00%	75.14%	<del></del>	75.62%	75.11%	75.079
Bus Traffic Accidents Per 100,000 Miles *	5.01	5.06	7.54	6.98	***************************************	6.61		6.75	6.16	6.9
Number of "482 alleged accidents"	3.01	7	3	1	5 79	1		0.73	0.10	0.3
Complaints per 100,000 Boardings	2.86	3.17	2.52	2.34	1.88	3.78		2.55	5.43	3.2
New Workers' Compensation Indemnity Claims	5.95	8.26	9.69	11.57	13.25	72.08		80 62	65.37	69.9
per 200,000 Exposure Hours * * Data reflects updated data for each month	5.55	0.20	0.00	11.51	10.25	72.00		00 02	<b>V</b> 5.61	00.0
Division 7										
MMBMF	2,997	3,106	3,611	3,394	0.000,000,000	3,164		3,367	3,187	2,95
No. of unaddressed road calls	101	18	6	0,004	4,000	0,104	< >	0,007	0,101	2,00
MMBTRC	1,217	1,644	1,859	1,980	2,550	2,024	0	2,188	1,902	2.00
In-Service On-time Performance	68.38%	72.47%	73.15%	71.96%	80.00%	70.58%		72.56%	69.88%	69,329
Bus Traffic Accidents Per 100,000 Miles *	3.55	3.85	4.32	4.06		4.49		4.33	4.80	4.3
Number of "482 alleged accidents"	52	47	48	30	3.42	4		1	1	
Complaints per 100,000 Boardings	2.56	2.40	3.28	3.10	2.20	2 79	0	2.63	3.02	2.7
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	9.64	13.04	11.53	9.79	13.25	15.86	1941	12.82	19.02	15.7
* Data reflects updated data for each month										_
Division 8										
MMBCMF	4,596	6,600	6,518	5,957	4,000	5,344		6,211	5,276	4,71
No. of unaddressed road calls	0	0	2	2				0	0	
MMBTRC	2,445	4,348	4,924	4,348	2,550	4,005	5	4,200	4,047	3,77
In-Service On-time Performance	75.99%	79.00%	78.72%	79.82%	80.00%	83.45%	•	86.37%	83.16%	80.629
Bus Traffic Accidents Per 100,000 Miles *	2.29	2 87	2.78		2 DD	1.68		1.65	1.92	1.4
Number of "482 alleged accidents"	17		-	8		- 2	-	1	0	
Comptaints per 100,000 Boardings	2.97	2.84	3.57	3.75	2.66	3 93	3	3.17	4 63	3.9
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	11.20	17.35	21.17	14.21	13.25	20.72	2 =	27.88	22.12	11.7

Measurement	FY10	FY11	FY12	FY13	FY14 Target	FY14 YTD	FYTD Status	Jul Month	Aug Month	Sep Month
Division 9	-									
MMBMF	4,673	5,126	5,281	5,109	4.000	4,582		4,869	4,546	4,539
No. of unaddressed road calls	66	11	11	2	4,000	0		0	0	0
MMBTRC	2,918	3,489	3,879	4,101	2,550	3,863	0	3,727	3,759	4,125
In-Service On-time Performance	75.89%	76.33%	76.83%	76.04%	80.00%	75.59%	<b>♦</b>	78.89%	76.26%	71.23%
Bus Traffic Accidents Per 1'00,000 Miles *	2.01	1.81	2.10	2.29	2.00	2.17	^	1.88	2.30	2.32
Number of "482 alleged accidents"	3	20	10	16	2.00	7	$\Diamond$	1	3	3
Complaints per 100,000 Boardings	3.21	3.50	4.55	5.05	3.58	4.62	<b>*</b>	4.78	4.05	5.04
New Workers' Compensation Indemnity Claims	10.00	45.00	45.40	40.00	10.05	20.05		20.07	45.00	20.00
per 200,000 Exposure Hours *	10.03	15 30	15.10	16.23	13.25	22.65		28.97	15.63	23.36
* Data reflects updated data for each month.										
Division 10										
MMBMF	2,594	2,392	2,653	2,999	4.000	2,998	0	3,314	2,892	2,823
No. of unaddressed road calls	11	58	11	0	4.500000	1		0	1	0
MMBTRC	1,129	1,446	1,727	1,947	2,550	2,003		2,147	1,953	1,921
In-Service On-time Performance	68.98%	71.93%	73.42%	71.76%	80.00%	69.84%	<b>*</b>	71.20%	68.70%	68.96%
Bus Traffic Accidents Per 100,000 Miles *	4.02	3.93	4.27	4.77	4.01	3.97		3.37	4.23	4.31
Number of "482 accidents"	33	41	30	12	4.01	2	_	0	0	2
Complaints per 100,000 Boardings	2.08	2.12	2.74	2,56	1.81	2.71		2.51	3.14	2.46
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	10.76	10.58	12.38	14.22	13.25	16.69	<b>\Q</b>	11.89	23.44	14.60
* Data reflects updated data for each month						-				
Division 15										
MMBCMF	3,357	4,097	4,459	4,285	4.000	4,402		4,242	4,103	4,968
No. of unaddressed road calls	6	0	0	0	4,000	0		0	0	0
MMBTRC	1,747	2,507	2,898	2,984	2,550	3,353	-	3,041	3,326	3,793
In-Service On-time Performance	74.62%	76.84%	76.95%	77.46%	80.00%	77.30%	<b>\Pi</b>	80.02%	76.17%	76.19%
Bus Traffic Accidents Per 100,000 Miles *	2.67	2.84	3.11	3.29	2.76	3.57	<b>\Q</b>	3.77	3.37	3.59
Number of "482 alleged accidents"	15	19	19	16	2.70	4		1	2	1
Complaints per 100,000 Boardings	2.98	3.01	3.77	3.23	2.29	3.62		3.87	4 07	2.91
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	14.11	11.73	15.53	11.75	13.25	7.53	•	11.22	2.21	9.30
* Data reflects updated data for each month.										
Division 18										
MMBCMF	2,917	3,506	4,183	3,712	4.000	3,848	-	4,123	3,834	3,614
No. of unaddressed road calls	20	17	6	1	4,000	1		0	1	0
MMBTRC	1,292	1,839	2,203	2,024	2,550	1,965	<b>\Q</b>	2,042	1,893	1,968
In-Service On-time Performance	66.12%	70.63%	75.32%	74.21%	80.00%	73.49%	<b>(</b>	78.46%	73.05%	70.75%
Bus Traffic Accidents Per 100,000 Miles *	2.67	3.32	4.25	4.03		3.72		3.45	2.91	4 87
Number of "482 alleged accidents"	19	16	31	31	3.40	9		4	4	1
Complaints per 100,000 Boardings	4.19	3.42	4.19	3.12	2.66	4.28		4 49	3.40	4.97
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	11.06	13.65	16.51	18.06	13.25	22.49		30.66	24 01	12.54

<sup>\*</sup> Data reflects updated data for each month

Green - High probability of achieving the target (on track). Meets Target at 100% or better.

Yellow - Uncertain if the target will be achieved -- slight problems, delays or management issues. Falls below Target 70 - 99%.

Red - High probability that the target will not be achieved -- significant problems and/or delays. Falls below Target >70%.

## **Bus Operations 13-Month Overview**

Measurement	FY13 Target	Sep 12	Oct 12	Nov 12	Dec 12	Jan 13	Feb 13	Mar 13	Apr 13	May 13	Jun 13	FY14 Target	Jul 13	Aug 13	Sep 13
Bus Systemwide	raigol	OOD 12	00112	1104 12	DOG 12	V011-10	, 00 10	mui 10	Apr 10	may 13	July 10	Turget	00110	Hug IV	Ocp 13
Mean Miles Between Mechanical Faltures													-	P	
Requiring Bus Exchange (MMBMF) No of unaddressed road calls	3,900	3,495	3,690	4,088	3,928	3.857	4,116	3.863	4,242	3,835	4,023	4,000	4,128	3,859	3,86
Mean Miles Between Total Road Calls (MMBTRC) **	2,400	2,291	2,348	2,472	2,455	2,408	2,534	2,552	2,689	2,447	2,590	2,550	2,561	2,486	2,53
In-Service On-time Performance ***	80%	73.6%	73.9%	75.0%	76.1%	77.9%	75.2%	75.6%	76.2%	74 R%	75.1%	B0%.	77.8%	14.1%	73.3
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.10	3.31	4.12	3.32	3.68	3.38	3.74	3.55	3.84	3.10	3,80	3.10	3.83	3.63	3,5
Complaints per 100,000 Boardings	2.20	3.40	3.56	3.13	7.68	2.93	3.02	3.03		2.79	2,88	2.20	3:12	3 -	3.2
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13.25	17.22	12.95	14.54	10.54	14 55	13.82	15/38	16.41	15.89	17:33	13.25	20.43	18,82	15.5
* Data reflects updated data for each month  Division 1															
MMBMF No. of unaddressed road calls	3;900	3,030	3.570	4,797	3,761	3,628	4.112	3,187	4,111	3,403	4,081	4,800	3,731	3,525	3,4"
MMBTRC	2,400	1,625	1_785	2,311	2,108	1,905	2,151	1,862	2,129	1,936	2,112	2,550	1,871	1,768	1.88
In-Service On-time Performance	80%	25.4%	791.83%	79.3%	78.9%	81,490	79.1%	78 5%	79.4%	78.0%	77.4%	80%	79.7%	76.9%	75.9
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.24	2.60	1.29	211	4 62	3.70	3.88	3.59	3.12	4.24	3,97	3,15	4.59	3.74	3.6
Complaints per 100 000 Boardings	1.44	2.58	2.26	2.86	2.16	2.15	2.21	2.24	2.19	2,23	2:54	1.67	3.70	2.20	2.0
New Workers' Compensation indemnity Claims per 200,000 Exposure Hours *	13.25	24.75	15 07	5.32	16.04	12.58	13.99	15.90	14.52	23,36	24.94	13.25	24138	16.04	13.1
* Data reflects updated data for each month											100				
Division 2															
MMBMF No. of unaddressed road calls	3,900	2,448	2,910	2:598	2,750	3,315	3,253	3,379	3,209	3,267	3,491	4,000	3,391	3,513	3,5
MMBTRC	2,400	1,60	1,839	1.689	1,794	2,024	1,848	2,106		1,909	2.307	2.550	2,108	2 302	2,1
In-Service On-time Performance	80%	72.1%	72.1%	72.5%	74.6%	76 0%	72.3%	74.3%	74.8%	73.3%	74.9%	80%	78.4%	74.4%	74.5
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	3.76	3.72	4.91	4.02	3.16	3/3/3	3.89	3.65	18,97		3.96	3.50	5:83	5.10	2.
Complaints per 100,000 Boardings	1.61	2.40	2,53	2.36	1.61	1 64	1,74	2.10	2.03	1,65	1.58	1.43	1,32	2.52	1
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13.25	14.99	11.04	17.22	17.13	13,99	28/08	28/08	21.88	8.41	32.29	13,25	17,18	19,27	28.
* Data reflects updated data for each month					-										
Division 3							W			,	15		_		
MMBMF No. of unaddressed road calls	3,900	3,184	3,024	3,120	3,387	3,849	4,055	3,334	3,614	3,678	4.641	4,000	5,012	4,725	4,9
MMBTRC	2,400	2637	2,171	Z. 14	2,412	2.621	2.945	2,619	.2,727	2,788	3,761	2,550	3.690	3,405	3.3
In-Service On-time Performance	80%	74.2%	74.9%	75.54	78.9%	78.1%	75.5%	75.3%	75.1	75,1%	75.7%	80%	76.7%	74.7%	72.4
Bus Traffic Accidents Per 100,000 Miles."  Number of "482 alleged accidents"	2.81	3.34	4 02	3,36	4.31	-34	2.86	4.92	4.10	11.53	8.3	3.27	5.81	3,94	2:
Complaints per 100,000 Boardings	2.16	3.62	3.09	3.29	2.09	3.47	3.50	3.02	3.86	2.54	1	2.27	10.5	3.08	
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13.25	14.55	5.37	5.6	5.60	13.50	17,80	11.06	12.34	8.14	8.70	13.25	16.5	2 22.10	8.
* Data reflects updated data for seph month Division 5															
MMBMF No. of unaddressed road calls	3,900	2,950	3,238	3,473	3,303	3.067	3,503	3.80	4,104	4,1129	4,358	4,000	4,34	3,72	4.0
MMBTRC	2,400	2,135	2,170	2,398	2,179	1,945	2,406	2,379	2,399	2,647	2,417	2,550	2.75	3 2,200	2,4
In-Service On-time Performance	80%	74.7%	74.8%	75.7%	75.5%	76.0%	74.0%	74.8%	76.3%	75.9%		80%	75.59	6 72.9%	71.
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	4,20	4.75		5.10			5 83		The same	4.74			6.1	4.84	
Complaints per 100 000 Boardings	1.41	2.43	2,75	2.9	2.53	128	2.45	2.48	3.03	1,8	1,71	1.68	2.0	2.2	2 2
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13,25	14.49	18.3	27.4			11.60			16.23		13.25	23.5	18:6	11.

<sup>●</sup>Green - Meets Target at 100% or ◇Yellow - Falls below Target 70 -

<sup>-</sup>Red - Falls below Target >70%.

Measurement	FY13 Target	Sep 12	Oct 12	Nov 12	Dec 12	Jan 13	Feb 13	Mar 13	Apr 13	May 13	Jun 13	FY14 Target	Jul 13	Aug 13	Sep 13
Division 6															
MMBMF No. of unaddressed road calls	3,900	66.917	25,989	8,704	9,481	13.742	12.509	11,642	8,806	5.376	10,040	4,030	4300	4,424	6,654
MMBTRC	2,400	16.729	5,997	2,579	4,740	3,206	3,368	4,234	3,340	2.419	2,915	2,550	2,412	2.264	2.218
In-Service On-time Performance	80%	34 5%	49.1%	67.5%	76.7%	177%	78.4%	76.97.	75.57.	73.5%	74.0%	80%	75.6%	75.1%	75.1%
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	4.20	4 48	15.30	7.18	3.96	4.16	7.99	8.59	7.23	6,20	6.56	5.79	5,78	6.16	6.94
Complaints per 100,000 Boardings	_ 1.57	1.02	2.08	1.44	2.83	3.91	4.74	3.22	2/03	101	2.41	1.88	12,55	592	马蹄
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours '	13.25	25.88	0.00	20.68	0.00	0.00	0.00	0.00	37.62	0.00	0.00	13.25	90169	65.79	59:99
* Data reflects updated data for each month  Division 7					100									-	
MMBMF No. of unaddressed road calls	3,900	2.969	3,476	3.268	3,414	3,508	1,622	3,440	4.10	3.460	3,294	4,000	3,367	3,187	2,957
MMBTRC	2,400	1,532	1,925	1,929	1,968	1,818	1,915	2,120	2,219	2,128	1,920	2,550	2,188	1,902	2.004
In-Service On-time Performance	80%	70.7%	71.7%	72.6%	73.5%	75.5%	70 PW	70.9%	71,6%	70.6%	70.1%	80%	72.6%	69.9%	69.3%
Bus Traffic Accidents Per 100,000 Miles.** Number of "482 alleged accidents"	3.44	460	3.07,	344	3.81	9.53	5.53	181	4,40	5.00	4.02	3.42	4.52	4:80	4.32
Complaints per 100,000 Boardings	2.30	3.24	2.71	3.07	2.17	2.54	3,69	2.90	3 05	2,71	136	2.20	2.83	3:02	2.71
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours	13.25	19.58		0.00	46	14.82	900	10.92	9.49	27/39	6.74	13.25	12.82		15.70
* Date reflects updated data for each month  Division 8											100				
MMBCMF No. of unaddressed road calls	3,900	5 082	4,920	6,574	6,809	8,858	6.485	5,157	7,696	5.135	8,577	4,000	6,211	5,278	4,71
MMBTRC	2,400	3,596	4.193	4,619	4,208	5,719	4,828	3,989	5,930	3.865	4,125	2,550	4,200	4,047	3,775
In-Service On-time Performance	80%	75.4%	76.3%	77.8%	70 EX	B1.3%	79.9%	81,196	81,3%	79.5%	81,8%	80%	86,4%	83.2%	80.69
Bus Traffic Accidents Per 100,000 Miles ** Number of "482 alleged accidents"	2.14	2.66	2.44	1,9	2.64	1,38	1.86	2.08	2.37	2545	2.44	2.00	1,65	1.92	1.4
Complaints per 100,000 Boardings	2.50	4.71	4.55	3.25	3.00	3.76	3.57	3,62	3.61	3,52	3.45	2.66	1.77	4,63	3.9
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13.25	20.75	10.86	20.08	0.00	18.99	6.03	16.66	15.00	24.88	14.56	13.25	27,88	22.12	11:7
* Date reflects updated data for each month			_									-		10	
Division 9															
MMBMF No. of unaddressed road calls	3,900	6,475	5,108	5.155	5,423	4,559	5,453	4,824	4,883	4,573	4,611	4.000	4,669	4,546	
MMBTRC	2,400	5,473	3,931	3,933	4,043	3,924	4,341	3,897	3,814	3.560	4.097	2,550	3 727	3 750	4.12
In-Service On-time Performance	80%	73.3%	73.9%	3×15W	76.2%	77.7%	75.2%	75.5%	75.9%	74.7%	76.0%	80%	78.9%	16.35	¥1,29
Bus Traffic Accidents Per 100,000 Miles * Number of "482 alleged accidents"	1.75	2.39	2.73	2.19	1.80	1.04	3.68	1.98	条地	2.47	1.87	2.00	1 88	2.30	2.3
Complaints per 100,000 Boardings	3.24	5.16	8.18	5.22	5.12	4.99	3.92	4.19	4 16	3 92	4.40	3.58	4.78	4.00	1
New Workers' Compensation Indomnity Claims per 200,000 Exposure Hours *	13.25	21.36	12,11	15.80	.6.78	13.10	16.84	13.44	17:2	15.30	7115	13.25	20.00	15.63	28/3
* Data reflects updated data for much month Division 10															
MMBMF No. of unaddressed road calls	3,900	2,718	2,918	3.381	2,937	2,884	2.968	3.525	3.482	3,341	3.098	4,000	3,314	2,892	2,82
MMBTRC	2,400	1,783	1,929	1.871	2,006	1,796	9,857	2,285	A STATE OF THE STA	2 170	1,967	2,550	2,147	1.953	1.92
In-Service On-time Performance	80%	69.9%	70.2%	71 7%	75.19	75.4%	73.1%	72.4%	71.9%	68.2%	67.3%	80%	71.2%	68.7%	69.09
Bus Traffic Accidents Per 100,000 Miles " Number of "482 accidents"	3.89	4.4		4.3	4.29	3.47	6.17	4.23	6,20	4 34	5.92	4.01	3.37	4.21	4.3
Complaints per 100,000 Boardings	1.93	2.25	3.15	2.29	2.4	2.3	2.31	2.39	230	2.30	2.0	1.81	2.5	3.14	2.1
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13.25	20.00	13.33		14.4.		5.20			9,2	24:6	13.25	FI.8		14,6

<sup>●</sup>Green - Meets Target at 100% or

Measurement	FY13 Target	Sep 12	Oct 12	Nov 12	Dec 12	Jan 13	Feb 13	Mar 13	Apr 13	May 13	Jun 13	FY14 Target	Jul 13	Aug 13	Sep 13
Division 15												1 7			- 71
MMBCMF No. of unaddressed road calls	3.900	3,753	4200	3)441	11,632	4,135	6.05F	#STOR	4/41	4,234	3,806	4,000	9,747	4.748	4,900
MMBTRC	2,400	2,639	2,540	3310	2,416	3,348	3,047	1,206	1113	3,799	2342	2,550	3(04)	3,326	3,75
In-Service On-time Performance	80%	74.8%	75.4%	76.7%	77.9%	90.3%	76.5%	76.9%	77.5%	76.3%	77.9%	80%	1005	76.2%	76.29
Bus Traffic Accidents Per 100 000 Miles * Number of *482 alleged accidents	2.52	2.84	*,01	3.10	2.31	3.15	2.60	2/40	248	2.91	76 (9)	2.76	31	3.48	311
Complaints per 100,000 Boardings	2.68	(E)(	1,62	2.84	2.60	330	2.92	3.39	2.63	3.77	2.58	2 29	7.97	- 100	2.8
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	13,25	14,19	12.00	11128	6.80	8.76	5,00		14.53	15.27	14.01	13.25	77.22	建氢	53
Duta reflects updated data for each month.  Division 18															
MMBCMF No. of unaddressed road calls	3,900	3,657	3,677	4,780	3,512	3,456	3,621	3,403	1,000	3,427	3,647	4,000	0,135	3,834	3,614
MMBTRC	2,400	1,967	2,002	2,329	1.949	1,963	1,934	2,076	2,266	1,723	2,046	2,550	2.042	1,693	1.98
In-Service On-time Performance	80%	71.3%	21,296	73.5%	THE R. P. LEWIS CO., LANSING, MICH.	78.3%	73.7%	73.9%	75.0%	73.4%	73.2%	80%	78.58	73.1%	
Bus Traffic Accidents Per 100,000 Miles * Number of *482 alleged accidents*	3.84	2.9	4.89	10	595	4.33		3,51	4.01	4.02	4.20	3.40	3.50	2,91	448
Complaints per 100,000 Boardings	2.89		14.75	2.59	2.99	3.46		3-64	3.09		3.28	2.66	4:45	3.40	i ce
New Workerst Compensation Indemnity Claims per 200,000 Exposure Hours *	13.25	0.36	74100	27,00		20.00	2204	14.41	15.61	16,22	23/10	13 25	30.60	34.01	

<sup>•</sup>Green - Meets Target at 100% or


<sup>→</sup>Yellow - Falls below Target 70 -Red - Falls below Target >70%.

## **BUS SERVICE PERFORMANCE**


#### IN-SERVICE ON-TIME PERFORMANCE


**Definition:** This performance indicator measures the percentage of scheduled buses that depart selected time points no more than 1 minute early and no more than five minutes later than scheduled. (Includes Rapid buses). Please note that Rapid Line performance is included in the ISOTP calculation beginning January 2010.


Calculation: ISOTP% =1-((Number of buses departing early + Number of buses departing more than five minutes late)/(Total buses sampled))





Remaining Above the Goal line is the target.











# **ISOTP By Divisions**

## Year-to-Date Compared To Last Year

	FY13	FY14-YTD	Variance
Division 1			
Early	4.59%	5.04%	0.45%
On-Time	79.56%	77.56%	-2.00%
Late	15.85%	17.40%	1.55%

Division 2			
Early	5.24%	5.50%	0.25%
On-Time	74.02%	75.77%	1.74%
Late	20.74%	18.74%	-2.00%

Division 3			
Early	5.18%	6.36%	1.18%
On-Time	76.10%	74.64%	-1.47%
Late	18.72%	19.01%	0.29%

Division 5			
Earty	5.78%	6.65%	0.87%
On-Time	75.89%	73.35%	-2.54%
Late	18.33%	20.00%	1.67%

Division 6			
Early	4.43%	7.02%	2.59%
On-Time	75.26%	75.14%	-0.12%
Late	20.31%	17.83%	-2.47%

Division 7			
Early	4.95%	5.77%	0.82%
On-Time	71.96%	7.0.58%	-1.37%
Late	23.09%	23.65%	0.56%

1171	FY13	FY14-YTD	Variance
Division 8			
Early	3.95%	4.30%	0.34%
On-Time	79.82%	83.45%	3.62%
Late	16.23%	12.26%	-3.97%

Division 9			
Eany	4.35%	5.48%	1 13%
On-Time	76.04%	75.59%	-0.45%
Late	19.61%	18.93%	-0.69%

Division 10			
Early	4.54%	5.57%	1.03%
On-Time	71.76%	69.84%	-1.93%
Late	23.70%	24.59%	0.89%

Division 15			
Early	3.68%	4.17%	0.49%
On-Time	77.46%	77.30%	-0.15%
Late	18.86%	18.53%	-0.33%

Division 18			
Early	4.82%	4.98%	0.16%
On-Time	74.21%	73,49%	-0.73%
Late	20.97%	21.54%	0.57%

SYSTEMWIDE			
Early	4.69%	5.31%	0.62%
On-Time	75.82%	75:31%	-0.51%
Late	19.49%	19.37%	-0,11%


#### **ACTUAL TO SCHEDULED REVENUE HOURS DELIVERED\***

**Definition:** This performance indicator measures the percentage of scheduled Revenue Hours delivered after being offset by cancellations, outlates and in-service equipment failures. FY06: This performance indicator measures the percentage of scheduled Revenue Hours delivered after adding in temporary RH service added, Hollywood Bowl and Race Track RH, in addition RH due to overtime offset by cancellations and in-service delays.

Calculation: SRHD% = 1- ((In-Service Delay Revenue Hours plus Cancelled Revenue Hours) divided by (Total Scheduled Service Hours + Temporary Revenue Hours + Hollywood Bowl and Race Track Revenue Hours + In Addition Revenue Hours)) FY06: Actual Revenue Hours Delivered divided by Scheduled Revenue Hours.



Remaining At the Goal line is the target




## **BUS MAINTENANCE PERFORMANCE**

#### MEAN MILES BETWEEN MECHANICAL FAILURES (MMBMF)

Definition: Average Hub Miles traveled between mechanical problems that result in a bus exchange.


Calculation: MMBMF = (Total Hub Miles / by Mechanical Related Roadcalls Requiring a Bus Exchange)

Hub Miles were restated by Fleet Mgmt from June '12 through January '13. Indicators using Hub Mile data were revised.



Remaining Above the Goal line is the target.

Hub Miles were restated by Fleet Mgmt from June '12 through January '13 Indicators using Hub Mile data were revised.





## Unaddressed Road Calls -- Bus Operating Divisions July 2013 - September 2013


**Definition:** Road calls cannot be counted, per FTA definition, if no one has jobbed on to assign a job code.


(Source: M3)


Calculation: Unaddressed Road Calls = Total number of road calls that have not been assigned.












## MEAN MILES BETWEEN TOTAL ROAD CALLS (MMBTRC)


**Definition:** Average Hub Miles traveled between road call problems. **Calculation:** MMBTRC = (Total Hub Miles / by Total Road Calls)

Hub Miles were restated by Fleet Mgmt from June '12 through January '13. Indicators using Hub Mile data were revised.



Remaining Above the Goal line is the target.

Hub Miles were restated by Fleet Mgmt from June '12 through January '13 Indicators using Hub Mile data were revised.



## Fleet Mix by Fuel Type Systemwide (Including Contract Services)

	Number of Buses	Percent of Buses
CNG	2,164	91.12%
Diesel	71	2.99%
Gasoline	59	2.48%
Propane	81	3.41%
Hybrid	0	0.00%
Total	2,375	100.00%


# Average Age of Fleet by Divisions

Div 1	Div 2	Div 3	Div 5	Div 6	Div 7
11.0	12.1	7.8	10.3	4.5	10.0
Div 8	Div 9	Div 10	Div 15	Div 18	

#### PAST DUE CRITICAL PREVENTIVE MAINTENANCE PROGRAM JOBS (PMP's)


**Definition:** Average past due critical scheduled preventive maintenance jobs per bus. This indicator measures maintenance management's ability to prioritize and perform critical repairs and indicates the general maintenance condition of the fleet.

Calculation: Past Due Critical PMP's = (Total Past Due Critical PMP's / by Buses)



Remaining Below the Goal line is the target.

Note Since July 2004, six divisions (Divisions 1, 2, 3, 8, 9 and 15) have been involved in a pitot project to test extending maintenance critical PMP mileage periodicities. These "extended" mileages have not been officially implemented at this time, therefore, these divisions will appear not to have completed their critical PMP's in current monthly and weekly reports until the program is officially modified systemwide,accordingly




# **ATTENDANCE**


#### MAINTENANCE ATTENDANCE

**Definition:** Maintenance Mechanics and Service Attendants - % attendance Monday through Friday for the month.

Calculation: 1-(FTEs absent / by the total FTEs assigned)




Higher is better.




#### **BUS CLEANLINESS**


Definition: A team of two Quality Assurance Supervisors inspects and rates ten percent of the fleet at each division per time period. Beginning January 2004, they rate the divisions each month. Each of sixteen categories is examined and assigned a point value as follows: 1-3 = Unsatisfactory; 4-7 = Conditional; 8-10 = Satisfactory. The individual item scores are averaged, unweighted, to produce an overall cleanliness rating.

Calculation: Overall Cleanliness Rating = (Total Points Accumulated divided by number of categories)










Please note that beginning March 2010, quarterly cleanliness is calculated using monthly data.


Prior quarterly data was supplied by QA dept. in a quarterly format.

Remaining Above the Goal line is the target.

#### **BUS CLEANLINESS - Continued**



## **BUS CLEANLINESS - Continued**



#### Metro Rail Scorecard Overview

Metro Rail operates heavy rail lines, Metro Red and Purple Lines, from Union Station to North Hollywood and Union Station to Wilshire/Western. Data for Red and Purple lines are reported under Metro Red line in this report. Metro Rail operates four light rail lines:

1. Metro Blue Line from downtown to Long Beach; 2. Metro Green Line along the 105 freeway; 3. Metro Gold Line from Pasadena and East Los Angeles; and 4. Expo Line from Los Anageles to La Cienega Bl. Metro Rail is responsible for the operation of approximately 104 heavy rail cars and 121 light rail cars carrying nearly 5.8 million passengers boarding each year.

This report gives a brief overview of Metro Rail operations:

- \* On-Time Pullout Percentage.
- \* Mean Miles Between Chargeable Mechanical Failures (MMBMF).
- \* In-Service On-Time Performance.
- \* Traffic Accidents per 100,000 Train Miles.
- \* Complaints per 100,000 Boardings.

Measurement	FY10	FY11	FY12	FY13	FY14 Target	FY14 YTD	FYTD Status	Jul Month	Aug Month	Sep Month
New Workers' Compensation Indemnity Claims per 200,000 Exposure Hours *	8.54	9.73	8,18	9.03	7 36	13.21		16.10	14.27	18 29
* Data reflects updated data for each month  Metro Red Line (MRL)										
On-Time Pullouts	99.55%	99.86%	99 60%	99.37%	98.00%	99.85%	0	99.57%	100.00%	100.009
Mean Miles Between Chargeable Mechanical Failures	38,771	34,194	35,939	62,212	36,000	56,382	•	38,245	79,104	68,42
In-Service On-time Performance	99.54%	99,69%	99,45%	99.32%	98.00%	98.64%	0	98.84%	97.58%	99.539
Traffic Accidents Per 100 000 Train Miles	0.00	0.29	0.00	0.19	0 06	0.27		0.00	0.80	0.0
Complaints per 100,000 Boardings **	0.41	0.51	0.56	0.26	0.45	0.34	0	0.62	0.18	0.2
Mean Miles Between Chargeable Mechanical Failures	20,830	14,194	13,940	16,755	15,000	22,853	•	22,602	28,862	18,94
On-Time Pullouts	99.71%	99.10%	99.48%	99.34%	98.00%	99.30%		99.20%	99.31%	99.40%
Faitures In-Service On-time Performance	98.81%	99.11%	98.31%	95.80%	98.00%	95.50%	<b>◇</b>	96.68%	96.17%	93 589
III) GOLVING GIT BILLION GITCO	3.7470.01	5000 0000	200000000000000000000000000000000000000	1.45	0.000.00.00.00.00	1.32	<u>×</u>	1535575	S. Contraction	
Traffic Accidents Per 100 000 Train Miles		1 76	1 35		7 35			1 167	1 35	17
Traffic Accidents Per 100 000 Train Miles  Complaints per 100,000 Boardings **	1.45	1 76	1 35	1.000	1.35		-	1.67	1.35	1.7
Traffic Accidents Per 100,000 Train Miles  Complaints per 100,000 Boardings **  *At this time Expo Mechanical Failures and Pull Outs ci	0.80	0.81	1.22	0 90	1 08	0.74	Poses in Blu	0.58	0.62	
Complaints per 100,000 Boardings **  *At this time Expo Mechanical Failures and Puli Outs ci **Beginning in FY13, only Operations-Related Rail Con Metro Expo Line (MExL)  On-Time Pullouts (Expo Pull Outs are Included)	0.80  annot be sepan  nplaints will be	0 81 ated from Blue counted per 10	1 22 Line so they ar Ok Boardings	0 90 re reported c	1 08 ombined for re	0.74	Poses in Blu	0.58		
Complaints per 100,000 Boardings **  *At this time Expo Mechanical Failures and Puli Outs ci  *Beginning in FY13, only Operations-Related Rail Con  Metro Expo Line (MExL)  On-Time Pullouts (Expo Pull Outs are Included I  Mean Miles Between Chargeable Mechanical Failures	0.80  annot be sepan  nplaints will be	0 81 ated from Blue counted per 10	1 22 Line so they ar Ok Boardings	0 90 re reported c	1 08 ombined for re	0.74 porting purp	Poses in Blu	0.58	0.62	1.0
Complaints per 100,000 Boardings **  *At this time Expo Mechanical Failures and Pull Outs of  *Beginning in FY13, only Operations-Related Rail Con  Metro Expo Line (MExL)  On-Time Pullouts (Expo Pull Outs are included in  Mean Miles Between Chargeable Mechanical Failur-Service On-time Performance	0.80  annot be sepan  nplaints will be	0 81 ated from Blue counted per 10	1 22 Line so they ar Ok Boardings	0 90 re reported c n Blue Line 98.47%	1 08 combined for re  MMBCMF) 98 00%	0.74 porting puri 98.43%	•	0.58 e Line 97.51%	98.67%	99.14
Complaints per 100,000 Boardings **  *At this time Expo Mechanical Failures and Puli Outs ci  *Beginning in FY13, only Operations-Related Rail Con  Metro Expo Line (MExL)  On-Time Pullouts (Expo Pull Outs are Included I  Mean Miles Between Chargeable Mechanical Failure)	0.80  annot be sepan  nplaints will be	0 81 ated from Blue counted per 10	1 22 Line so they ar Ok Boardings	0 90 re reported c	1 08 ombined for re	0.74 porting purp	0	0.58	0.62	99.14

On-Time Pullouts	99.89%	99.85%	99.87%	99.71%	98.00%	99.75%		100 00%	99.51%	99.74%
Mean Miles Between Chargeable Mechanical Failures	13,599	11.831	14,708	13,297	16,000	17,339	•	19,080	14,218	19,981
In-Service On-time Performance	99.26%	99.50%	98.86%	98.06%	98.00%	97.30%	0	98.42%	97.27%	96.16%
Traffic Accidents Per 100,000 Train Miles	0.00	0.07	0.07	0.14	0.06	0.00	0	0.00	0.00	0 00
Complaints per 100,000 Boardings **	0.76	1.13	1.06	0 63	0.90	0.60	0	0.44	0 70	0.65
"Beginning in FY13, only Operations-Related Rail Con	nplaints will be c	ounted per 100	ok Boardings							
** Beginning in FY13, only Operations-Related Rail Conference Gold Line (MGoL)	nplaints will be c	ounled per 100	Ok Boardings							
*** Beginning in FY13, only Operations-Related Rail Conferro Gold Line (MGoL)  On-Time Pullouts	nplaints will be c	99.99%	0k Boardings	99.88%	98.00%	99.31%	•	98.64%	99.59%	99.72%
fletro Gold Line (MGoL)				99.88%	98.00%	99.31%	•	98.64% 22,719	99.59% 81,756	99.72%
Metro Gold Line (MGoL) On-Time Pullouts Mean Miles Between Chargeable Mechanical	99.86%	99.99%	100.00%				•			34,483
Metro Gold Line (MGoL) On-Time Pullouts Mean Miles Between Chargeable Mechanical Failures	99.86%	99.99% 21,097	100.00%	28,299	23,000	35,387	0	22,719	81,756	

<sup>\*\*</sup> Beginning in FY13, only Operations-Related Rail Complaints will be counted per 100k Boardings

Green - High probability of achieving the target (on track). Meets Target at 100% or better.

<sup>◆</sup>Yellow - Uncertain if the target will be achieved -- slight problems, delays or management issues. Falls below Target 70 - 99%.


Red - High probability that the target will not be achieved -- significant problems and/or delays. Falls below Target >70%.

## RAIL SERVICE PERFORMANCE


## IN-SERVICE ON-TIME PERFORMANCE (ISOTP)

**Definition:** In-Service On-Time Performance measures the percentage of trains leaving all timecheck points on any run no earlier than thirty seconds, nor later than 5 minutes of the scheduled time. The higher the number, the more reliable the service.

**Calculation:** ISOTP% = [(100% minus [(Total runs in which a train left any timecheck point either late or early) / by Total scheduled runs) X by 100)]




Remaining Above the Goal line is the target.




#### Scheduled Revenue Hours Delivered (SRHD) by Rail Line

**Definition:** This performance indicator measures the percentage of scheduled Revenue Service Hours delivered after subtracting cancellations, outlates and in-service delays.

Calculation: SRSHD% = (1-(Total Service Hours Lost / by Total Scheduled Service Hours))



Remaining At the Goal line is the target.




#### Mean Miles Between Chargeable Mechanical Failures


**Definition:** Mean vehicle miles between Revenue Vehicle Failures. NTD defined Revenue Vehicle Failures are vehicle systems failures that occur in revenue service and during deadhead miles in which the vehicle did not complete its scheduled revenue trip or in which the vehicle did not start its next scheduled revenue trip.

Calculation: MVMBRVF = Total Vehicle Miles / Revenue Vehicle Systems Failures

Remaining Above the Goal line is the target.




Remaining Above the Goal line is the target.



#### NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS

**Definition:** Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.


**Calculation:** New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)




#### ON-TIME PULLOUTS (OTP)

**Definition:** On-time Pullouts measures the percentage of trains leaving the yard within ninety seconds of the scheduled pullout time. The higher the number, the more reliable the service.

Calculation: OTP% = [(100% - [(Total cancelled pullouts plus late pullouts) / by Total scheduled pullouts) X by 100)]



Remaining Above the Goal line is the target.



## SAFETY PERFORMANCE


## **BUS TRAFFIC ACCIDENTS PER 100,000 HUB MILES**

**Definition:** Average number of Traffic Accidents for every 100,000 Hub Miles traveled. This indicator measures system safety.

Calculation: Traffic Accidents Per 100,000 Hub Miles = (The number of Traffic Accidents / by (Hub Miles / by 100,000))

#### Systemwide Trend


Hub Miles were restated by Fleet Mgmt from June '12 through January '13. Indicators using Hub Mile data were revised



Note: The thirteen months prior to the reporting month are re-examined each month to allow for reclassification of accidents and late filling of reports. As of Aug '07, Accident code 482 (alleged accidents) has been excluded from "Accidents per 100,000 Hub Miles" calculation per management decision.

Remaining Below the Goal line is the target.

Hub Miles were restated by Fleet Mgmt from June '12 through January '13, Indicators using Hub Mile data were revised.




#### Safety Performance Continued

## Number of 482 Accidents in Vehicle Accident Management System (VAMS) Download by Avoidable (A), Pending (P) or Unavoidable (U) Bus Operating Divisions

**Definition:** Number of accidents that are coded 482 "alledged" accidents in prior 13 months and the accident determination as avoidable (A), pending investigation (P) or unavoidable (U).


**Calculation:** Number of accidents in prior 13 months coded 482 "alledged" in the categories of A, P or U.


NOTE Accident code 482 (alleged accidents) has been excluded from "Accidents per 100,000 Hub Miles" calculation per management decision





## BUS TRAFFIC ACCIDENTS PER 100,000 HUB MILES Bus Operating Divisions

Remaining Below the Goal line is the target












## Safety Performance Continued


# BUS TRAFFIC ACCIDENTS PER 100,000 HUB MILES Bus Operating Divisions


Remaining Below the Goal line is the target.


















## **BUS PASSENGER ACCIDENTS PER 100,000 BOARDINGS**


**Definition:** Average number of Passenger Accidents for every 100,000 Boardings. This indicator measures system safety.

**Calculation:** Passenger Accidents Per 100,000 Boardings = (The number of Passengers Accidents / by (Boardings / by 100,000))



Remaining Below the Goal line is the target.


Note: The thirteen months prior to the reporting month are re-examined each month to allow for reclassification of accidents and late filing of reports.



## OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA) RECORDABLE INJURIES PER 200,000 EXPOSURE HOURS

**Definition:** Work-related injuries and illnesses that result in: death, loss of consciousness, days away from work, restricted work activity or job transfer, or medical treatment beyond first aid. Calculation: Number of OSHA Injuries / Illnesses Filed / (Exposure Hours / 200,000)


One month lag from current month




Note: The thirteen months prior to the reporting month are re-examined each month to allow for reclassification of injuries and late filing of reports

Remaining Below the Goal line is the target.

One month lag from current month






#### LOST WORK DAYS (LWD) PAID PER 200,000 EXPOSURE HOURS


**Definition:** Number of paid working days lost due to employees workers' compensation injuries each month per 200,000 exposure hours.

**Calculation:** (Total Temporary Disability Benefit Payments / Estimated TD Benefit Rate) x (5/7) / (Number of Exposure Hours / 200,000)

One month lag from current month









### RAIL ACCIDENTS PER 100,000 REVENUE TRAIN MILES (PUC Reportable)

**Definition:** Average number of Rail Accidents for every 100,000 Revenue Train Miles traveled. This indicator measures system safety.

**Calculation:** Rail Accidents Per 100,000 Revenue Train Miles = (The number of Rail Accidents / by (Revenue Train Miles / by 100,000))






Remaining Below the Goal line is the target.


#### RAIL PASSENGER ACCIDENTS PER 100,000 BOARDINGS\*

**Definition:** Average number of Rail Passenger Accidents for every 100,000 Boardings. This indicator measures system safety.

Calculation: Rail Passenger Accidents Per 100,000 Boardings = (The number of Rail Passenger

Accidents / by (Train Boardings / by 100,000))






# **CUSTOMER SATISFACTION**


#### **COMPLAINTS PER 100,000 BOARDINGS**


**Definition:** Average number of customer complaints per 100,000 boardings. This indicator measures service quality and customer satisfaction.

Calculation: Customer complaints per 100,000 Boardings = Complaints/(Boardings/100,000)




Remaining Below the Goal line is the target.







Remaining Below the Goal line is the target.

# COMPLAINTS PER 100,000 BOARDINGS - Continued







## **WORKERS COMPENSATION CLAIMS**

# New Workers Compensation Claims per 200,000 Exposure Hours

**Definition:** Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.

**Calculation:** New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)



Remaining Below the Goal line is the target.

#### NEW CLAIMS PER 200,000 EXPOSURE HOURS - MONTH BY BUS DIVISION & RAIL


**Definition:** Average number of new workers compensation indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.

**Calculation:** New workers' compensation indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)

## Bus & Rail by Division July 2013 - September 2013

Data now reflects the current month.

Remaining Below the Goal line is the target.





# NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS Systemwide and Bus Operating Divisions

**Definition:** Average number of new Workers Compensation Indemnity claims filed per 200,000 exposure hours. Indemnity – requires an overnight hospital stay or involves more than 3 calendar days of lost time. This indicator measures safety.

Calculation: New Workers' Compensation Indemnity claims filed per 200,000 Exposure Hours = New Claims/(Exposure Hours/200,000)


W.C. now reflects current month's data. No data leg






Remaining Below the Goal line is the target.

W.C. now reflects current month's data. No data lag







#### NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS - Continued


Remaining Below the Goal line is the target.


W.C. now reflects current month's data. No data lag.







W.C. now reflects current month's data. No data lag.





W.C. now reflects current month's data. No data lag






## NEW WORKERS' COMPENSATION INDEMNITY CLAIMS FILED PER 200,000 EXPOSURE HOURS - Continued

Remaining Below the Goal line is the target.

W.C. now reflects current month's data. No data lag.




### OSHA INJURIES FILED PER 200,000 EXPOSURE HOURS


Systemwide and Bus Operating Divisions

**Definition:** Work-related injuries and illnesses that result in: death, loss of consciousness, days away from work, restricted work activity or job transfer, or medical treatment beyond first aid which are filed per 200,000 exposure hours.

Calculation: New OSHA Injuries filed per 200,000 Exposure Hours = New Injuries /(Exposure Hours/200,000)


#### One month lag in reporting.







Remaining Below the Goal line is the target.


#### One month lag in reporting.







#### One month lag in reporting.







### One month lag in reporting.






#### One month lag in reporting





### One month lag in reporting.




### NUMBER OF LOST WORK DAYS PAID PER 200,000 EXPOSURE HOURS


#### Systemwide and Bus Operating Divisions

**Definition:** Number of paid working days lost due to employees workers' compensation injuries each month per 200,000 exposure hours. This indicator measures use of Transitional Duty Program.

Calculation: : (Total Temporary Disability Benefit Payments / Estimated TD Benefit Rate) x (5/7) / (Number of Exposure Hours / 200,000)


#### One month lag in reporting.






#### One month lag in reporting.


Lower is better.







### NUMBER OF LOST WORK DAYS PAID PER 200,000 EXPOSURE HOURS - Continued

#### One month lag in reporting






### One month lag in reporting.



Div 10

MAM

- T 10



#### One month lag in reporting.

5,000

4,000

3,000

2,000

1,000


-1,000

0

S O N D

Systemwide






Lower is better

### NUMBER OF LOST WORK DAYS PAID PER 200,000 EXPOSURE HOURS - Continued

One month lag in reporting.

Lower is better




### "HOW YOU DOIN'?" PERFORMANCE INCENTIVE PROGRAM

#### Monthly Calculations - September 2013 Metro Bus - Maintenance

Definition: A performance awareness program designed to increase productivity and efficiency.

Calculation: Performances by Division are ranked from best to worst. A score of 1 to 11 is assigned, with 11 being the best and 1 being the worst. Each score for each performance indicator is then multiplied by the weight assigned to the particular performance indicator and then summed. Summed values are sorted from high to low and the Division with the highest score wins the program award for the month.

					Mainten	ance						
	Weight	Div 1	DIv 2	Div 3	Div 5	Div 5	Dlv 7	Div 8	Div 9	Div 10	Div 15	DIv 18
In-Service On-Time	-			1		307.5	100			THE SECTION IS	100	
Performance	10%	77,6%	75.8%	74.6%	73.4%	75.1%	70.6%	83.4%	75.6%	69.8%	77.3%	73.5%
Points	The state of the s	10	8	5	3	6	2	11	7	1	9	4
Miles Between	3336	T 1-14-			- 1200	1		F31-576			100	
Total Road Calls	30%	1800.8	2197.4	3369.5	2435,3	2217.9	2003.8	3779.4	4124.5	1921.0	3793.3	1967.5
Points		1	5	8	7	6	4	9	11	2	10	3
Past Due PMPs	25%	0.170	0.028	0.031	0.078	0.226	0.034	0.014	0.032	0.017	0.001	0.000
Points		2	7	6	3	1	4	9	5	8	10	11
Bus Cleanliness	25%	8.18	8.16	8.36	8.33	8.97	8.44	9.14	8.63	8.43	8.81	8.38
Points		2	1	4	3	10	7	11	8	6	9	
New WC Claims	The Lawrence	San IV	d	The state of	1142	G-4			- Carried	-		
/200,000 Exp Hrs	10%	10.57	24.23	12.22	10.98	0.00	9.79	0.00	21.19	9.55	9.66	8.81
Points		5	11	3	4	10	6	10	2	8	7	9
Totals		2.80	4.40	5.70	4.30	8,15	4.75	9.80	7.45	5.00	9.35	6.20
FINAL					Maintenan	ce Division	Ranking (S	orted)	1,001			
RANKING	DIV.	DIV. 8	DIV. 15	DIV. 9	DIV. 18	DIV. 6	DIV. 3	DIV. 10	DIV. 7	DIV. 2	DIV. 5	DIV. 1
	Score	9.80	9.35	7.45	6.20	6.15	5.70	5.00	4.75	4.40	4.30	2.80
	Rank	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th




#### Monthly Calculations - September 2013 Metro Bus - Transportation

Definition: A performance awareness program designed to increase productivity and efficiency.

Calculation: Performance by Division are ranked from best to worst. A score of 1 to 11 is assigned, with 11 being the best and, 1 being the worst. Each score for each performance indicator is then multiplied by the weight assigned to the particular performance indicator and then summed. Summed values are sorted from high to low and the Division with the highest score wins the program award for the month.

					Transpor	tation						
	Weight	Div 1	Div 2	Div 3	Div 5	Div 6	Div 7	DIv 8	Div 9	Div 10	Div 15	Dlv 18
In-Service On-Time												
Performance	20%	0.776	0.758	0.746	0.734	0.751	0.706	0.834	0.756	0.698	0.773	0.735
Points		10	8	5	3	6	2	11	7	1/	9	4
Accident Rate	35%	3.66	2.94	2.30	5.38	6.94	4.32	1.45	2.32	4.31	3.59	4.87
Points		6	8	10	2	1	4	11	9	5	7	3
Complaints/100K	6 255	1-1-1				100	-	- 1-51				
Boardings	35%	2.45	1,65	3,62	2.83	3.26	2.71	3.95	5.04	2.46	2.91	4,97
Points		10	161	4	7	5	8	3	1	9	6	2
New WC Claims		LITTE	2 700	31		1000	T. Dele		40.00	The Land		
/200,000 Exp Hrs	10%	14.96	26.74	7.60	11.34	94.09	17.46	15.59	23.97	16.33	9.19	13.70
Points		7	2	41	9	1	4	6	3	.5	10	8
Totals		8.30	8.45	7.00	4.65	3.40	5.00	7.70	5.20	5.60	7.35	3.35
FINAL	4				Transportat	ion Division	Ranking (	Sorted)				
RANKING	DIV.	DIV. 2	DIV. 1	DIV. 8	DIV. 15	DIV. 3	DIV. 10	DIV. 9	DIV. 7	DIV. 5	DIV. 6	DIV. 18
	Score	48.45	8.30	7.70	7.35	7.00	5.80	5,20	5.00	4.65	3.40	3.35
	Rank	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th




### "HOW YOU DOIN'?" PERFORMANCE INCENTIVE PROGRAM

## Quarterly Calculations: FY14 - Q1 Metro Bus - Maintenance and Transportation

**Definition:** A performance awareness program designed to increase productivity and efficiency.

**Calculation:** Data reflects a cumulative total of performance data for each performance indicator for the three months in the most current closed quarter. Performance by Division are ranked from best to worst. A score of 1 to 11 is assigned, with 11 being the best and 1 being the worst. Each score for each performance indicator is then multiplied by the weight assigned to the particular performance measure,

				Maintena	ance and	Transpor	tation					
Maintenance	Weight	Div 1	Div 2	Div 3	Div 5	Div 6	Div 7	Div 8	Div 9	Div 10	Div 15	Div 18
In-Service On-Time												= 1111
Performance	5.0%	0.776	0.758	0.746	0.734	0/751	0.706	0.834	0.756	0.698	0.773	0.735
Points		10	8	5	3	6	2	11	7	1	9	4
Miles Between Total		-	WHI.	1								
Road Calls	15.0%	1812.23	2216,96	3484.58	2325.26	2300.28	2023.83	4005.44	3862.48	2003:33	3352.76	1964.71
Points		1	5	9,	7	6	4	11	10	3	8	2
Past Due PMPs	12.5%	0.100	0.046	0.036	0:146	0.381	0.032	0.044	0.051	.0.018	.0.001	0.006
Points		3	5	7	2	1	8	6	4	9	11	10
Bus Cleanliness	12.5%	8.149	8.122	8.359	8.291	8.909	8.509	8.943	8.622	8,472	8.741	8.408
Points	-	2	1	4	3	10	.7	11	8	6	9	5
Claims /200000	-15	1	191 5		W							1===
Exp.Hrs	5.0%	21.290	8.008	f1.876	17.876	46.251	12.613	7.674	14.065	9.730	9.650	20.561
Points *		2	10	7	4	1	6	11	5	8	9	3
Transportation												
In-Service On-Time												
Performance	10.0%	0.776	0.758	0.746	0.734	0.751	0.706	0.834	0.756	0.698	0.773	0.735
Points		10	8	:5	3	6	2	11	7	1	9	4
Accidents/100k Hub	No. of Contract of		15-121		A LITE		THE STATE OF THE S			-15		
Miles	17.5%	3.987	4.701	4.051	5 046	6.608	4 488	1.680	2.172	3.966	3.574	3.723
Points		6	3	5	2	1	4	11	10	7	9	8
Complaints/100K	13/10		971			1000		- 41		Daniel Contract		
Boardings	17.5%	2.118	2.036	3.594	2.364	3.778	2.790	3.927	4.620	2:707	3.620	4.281
Points		10	11	6	9	4	7	3	1	8	5	2
Claims /200000	FLE	147		10000	A 15	0.700	-		-		1	
Exp.Hrs	5.0%	15.686	22.069	17.125	17.006	80.225	16.823	24.961	24.992	18.953	6.885	23.067
Points *		10	5	7	8	1	9	3	2	6	11	4
Totals		5.68	5.90	6.10	4.65	4.15	5.45	8.58	6.33	5.80	8.50	4.88.
			M	aintenand	e and Tra	ansportat	ion Divisi	on Rankin	g (Sorted	)	- 92 -	
FINAL	DIV.	DIV. 8	DIV. 15	DIV. 9	DIV. 3	DIV. 2	DIV. 10	DIV. 1	DIV. 7	DIV. 18	DIV. 5	DIV: 6
RANKING	Score	8.58	8.50	6.33	6.10	5.90	5.80	5.68	5.45	4.88	4.65	4.15
	Rank	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th



## Financial Status September 30, 2013

FTA Quarterly Review December 2013



## 1Q14 - Highlights

- FY14 actual cash flows from sales tax revenues (PA, PC, MR, TDA) increased 6.4% from FY13 and exceeded budget
- Sept unemployment data\* continued downward trend:
   LA 9.7%, CA 8.5% and US 7.2%
- Transit indicators YTD Sept 30

Ridership 2.7% above prior year

• Bus ridership: 2.3% vs prior year

• Rail ridership: 4.0% vs prior year

Fare revenues 0.4% vs prior year

Unemployment data for CA/LA as of Aug. 2013 - Sept. currently unavailable due to temporary Federal shutdown



## 1Q14 - Highlights

- PEPRA/13(c) Issue resolved by AB1222
- Submitted formal TIFIA loan applications
  - Regional Connector \$160m
  - Subway \$856m
- FY14 budget
  - Operating and capital expenditures within budget
- CEO announced reorg plans




## **FY14 Look Ahead**

- Award DB contracts
  - Regional Connector
  - Subway
- Reorg
- Execute TIFIA loans and FFGAs
  - Regional Connector
  - Subway
- Fare Restructuring



## Crenshaw/LAX Transit Project


FTA QUARTERLY REVIEW - December 4, 2013



## Crenshaw/LAX Transit Project

- 8.5 miles Light Rail
- 8 Stations
- Southwestern Yard Maintenance Facility
- \$2,058.0 Million (Board approved revised LOP)






## Crenshaw/LAX Transit Project Budget By FTA SCC

Description	Approved Budget (x\$000)	Expenditures Oct 2013 (x\$000)
10 GUIDEWAY & TRACK ELEMENTS	\$452,500	0
20 STATIONS, STOPS, TERMINALS,	\$316,100	\$42
30 SUPPORT FACILITIES: YARDS, SHOPS,	\$66,700	0
40 SITEWORK & SPECIAL CONDITIONS	\$348,600	\$32,037
50 SYSTEMS	\$169,300	
SUBTOTAL CONSTRUCTION:	\$1,353,200	\$32,079
60 ROW, LAND, EXISTING IMPROVEMENTS	\$127,400	\$82,462
70 VEHICLES	\$82,100	0
80 PROFESSIONAL SERVICES	\$295,800	\$58,999
90 UNALLOCATED CONTINGENCY	\$173,500	0
PLANNING AND ENVIRONMENTAL COSTS	\$ 26,000	\$25,548
TOTAL COSTS:	\$2,058,000	\$199,088



## Crenshaw/LAX Transit Project **Design and Construction Schedule**





\*Design builder's substantial completion is September 2018. Systems testing and schedule contingency (10 months) Metro leads to a planned revenue service in October 2019.

## **Risks and Mitigation Update**

Rank/Risk	400	Mitigation Massures and Etatus
Item	Risk Description	Mitigation Measures and Status
	Not all real estate acquisitions may be complete in time for design-build Contract C0988 start of construction activities.	<ol> <li>Right-of-way acquisitions forecast dates are trending later than planned.</li> <li>Additional consultant resources have been brought on board to assist with appraisals and other actions required.</li> </ol>
	The Crenshaw Subway Coalition (CSC) lawsuit may impact the project schedule and cost.	<ol> <li>Metro is working to resolve CSC Lawsuit.</li> <li>Projected timeline for final action on lawsuit is spring 2014.</li> </ol>
	Centinela grade crossing and street widening. Metro and City of Inglewood differ on the mitigation measures. Could delay CPUC approval on the grade crossing application or may be even rejected or require a formal hearing that would create some uncertainty.	<ol> <li>Formal grade crossing application filed with CPUC.</li> <li>Expecting presiding officer's decision in January 2014 and commission's approval no earlier than February 2014.</li> </ol>
		5

## Risks and Mitigation Update (continued)

Rank/Risk Item	Risk Description	Mitigation Measures and Status
	Current ROC is at capacity. The Crenshaw Corridor's share to the ROC upgrade is based on the assumption of sharing by other planned projects. The expanded ROC may not be ready for the Crenshaw Corridor or other projects.	measure and cost of the expansion to Crenshaw/LAX project
5	Temporary suspension of night time construction variance for one segment may impact the project schedule and cost.	the tipe of the control of the contr
		1.Metro will extrapolate and forward, once approved, the schedule of when the final designs need to be reviewed and approved by the various agencies.
		6

- Advanced Utility Contract C0990
  - Potential delay to completion of work forecast March/April 2014
  - Construction progress thru October at 62% complete
- Design-Build Contract C0988
  - Issued NTP to Walsh-Shea Corridor Constructors September 10, 2013
  - Continues mobilizing to Integrated Project Management Office near LAX
  - Continues to submit required initial submittals
  - Commenced final design
  - Received baseline schedule and is under Metro review
  - Potential changes include LAWA betterments and gate latching
     for at-grade stations



- Design-Build Southwestern Yard Contract C0991
  - Scheduled IFB for SW Yard Design-Build contract in Spring 2015
- Procurement of Concrete Ties Contract C0992
  - Award of contract going to November Board for approval
- Procurement of Running Rail Contract C0992A
  - In procurement phase with forecast award in January 2014





- Lawsuit Update Crenshaw Subway Coalition (CSC)
  - Proposed timeline for conclusion in spring 2014
- Faithful Central Bible Church
  - The CPUC Administrative Law Judge issued approval of the settlement between LACMTA and Faithful Central Bible Church on November 6, 2013
- City of Inglewood Centinela grade crossing CPUC actions
  - Continues to object to the Centinela at-grade crossing and their protest remains open
  - The CPUC briefs by Metro due November 18 with reply due December 2
  - Presiding officer's decision January 17, 2014
  - Commission approval no earlier than February 16, 2014.



- Crenshaw Subway Coalition Park-Mesa grade crossing CPUC actions
  - The CPUC briefs by Metro due December 16
  - Reply brief due January 6, 2014
  - Presiding officer's decision February 28, 2014
  - Commission approval no earlier than March 28, 2014
- There are no Buy America issues






### Public Outreach

- Metro organized a Business Economic Summit and design-builder made presentations to provide business opportunities for small businesses along the project alignment
- Received high level of responses regarding interest in project in response to mass mailing to community
- Continued project briefings with stakeholders along alignment





### Real Estate Management Update


74 required parcels; forecast dates are trending later than planned

Туре	# of Parcels	Appraisals in Process or Completed	Offers made	Agreements Signed	Condemnation Filed	Relocations Complete	Parcels Available
Full Takes	35	34	30	11	14	7	10
Partial Takes	27	27	4	11	0	0	0
TCE	<u>12</u>	_ 11	<u>o</u>	0	<u>0</u>	<u>0</u>	<u>o</u>
Total:	74	72	34	12	14	7	10






# FTA Quarterly Review Meeting December 4, 2013 Westside Purple Line Extension Project



# Westside Purple Line Extension Project Project Description Section 1 (Wilshire/Western to Wilshire/La Cienega)



- FTA Record of Decision for entire
   9-mile Project August 9, 2012
- FTA Full Funding Grant Agreement for initial 3.92 miles only (Section 1 Wilshire/Western to Wilshire/La Cienega).
- Extension of Purple Line from existing Wilshire/Western station
- Twin-bored tunnels and 3 new subway stations:
  - Wilshire/La Brea
  - Wilshire/Fairfax
  - Wilshire/La Cienega
- Division 20 Yard Modifications
- Budget: \$2.82 Billion
- Revenue Service: 2023




## Westside Purple Line Extension Project Current Project Cost Estimate and Expenditures

### **CURRENT PROJECT COST ESTIMATE AND EXPENDITURES**

DESCRIPTION	YOE DOLLARS	EXPENDITURES THROUGH OCT-13
10 GUIDEWAY & TRACK ELEMENTS	\$ 565,079,618	\$ -
20 STATIONS, STOPS, TERMINALS, INTERMODAL	570,050,972	-
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	39,086,362	-
40 SITEWORK & SPECIAL CONDITIONS	139,819,842	6,261,717
50 SYSTEMS	123,579,084	-
SUBTOTAL CONSTRUCTIO	N 1,437,615,878	6,261,717
60 ROW, LAND, EXISTING IMPROVEMENTS	212,474,849	1,303,009
70 VEHICLES	160,195,711	-
80 PROFESSIONAL SERVICES	410,342,149	66,618,162
90 UNALLOCATED CONTINGENCY	225,858,566	- 1
100 FINANCE CHARGES	375,470,001	-
ТОТА	L \$ 2,821,957,154	\$ 74,182,888

## Westside Purple Line Extension Project Project Schedule Update



Implementation Phase	Duration
Preliminary Engineering	11/01/10 - 10/26/12
Final Design	08/05/13 - 01/18/17
FTA Executes FFGA & Transmits to Metro	02/25/14
Major Construction (Includes System Integration)	11/14/14 - 11/16/22
Testing (System Integration to RSD)	06/16/22 - 05/25/23
Revenue Operations	05/26/23

## Westside Purple Line Extension Project Risk and Mitigation Measures Status

### **Top Risks**

ID	Description	Owner	Previous Score	Current Score	Review Comments
283.1	Siteworks and Special Conditions Section 1: Strain on traffic conditions in congested corridors - resulting in potential delays and increased costs for access to project sites.		10.5	15	9/26/2011 - Phase II investigations to be complete in APE. ROD will trigger early demolition contracts 1/12/12 - New Risk Added for individual Contract Package 5/22/2013 - Risk score increased by Metro due to anticipated impact of stricter working provisions
288.1	Siteworks and Special Conditions Section 1: Construction impacts including air quality, noise, and vibration have the potential for significant impacts on neighboring communities and may require costly mitigation efforts.	Metro/ Engineering	12	14	10/24/2011 - Risk moved from 90% constr to 20% constr. 1/12/12 - New Risk Added for 5/22/2013 - Time impact increased by Metro.
255	Tunnel and Station Box Section 1: Fairfax Station Gas beneath street decking-enclosed space may lead to schedule delay and cost increases.	Contractor	12.5		1/12/12 - Reviewed at EFD Risk W/S # 1 - No change, Assigned as a Program Risk. See Risk #452 for the project wide risk. 8/23/2012 - (TAP Review) Data from Exploration Shaft can be helpful to understand the gas issue and then reduce the probability.
102	Cost of insurance against accidents	Contractor	15		7/27/2011 - Need to review Admin FEIS/FEIR to ensure the issue of working in gassy zone included. 1/12/12 - Reviewed at EFD Risk W/S # 1 - No change, Assigned as a Program Risk 5/22/2013 - Lowered as GC were increased.

# Westside Purple Line Extension Project Major Project Status Utility Relocation and Third Party Coordination





Advanced Utility Relocation and Fiber Optics work at Wilshire/La Brea





Tieback investigation at Wilshire/La Cienega in the City of Beverly Hills

- Wilshire/La Brea Advanced Utility Relocation Contract C1045
  - Contract Award 5/13/13
  - 3 months into construction, LAPD nighttime noise variance extended Holiday Moratorium approved
- Wilshire/Fairfax Advanced Utility Relocation – Contract C1055
  - Invitation for Bids 6/14/13
  - Contract Award = 3/14/14
- Wilshire/La Cienega Advanced Utility Relocation – Contract C1056
  - Invitation for Bids 12/3/13
  - Contract Award = 6/25/14
- Other 3<sup>rd</sup> Party Coordination
  - Permit approved by City of Beverly Hills for Tieback Investigation
  - C1045 Design/Build Contract plans and specifications are being reviewed
  - Peak Hour Exemption for Wilshire/La
     Brea soldier piles approved by City of LA

# Westside Purple Line Extension Project Major Project Status Wilshire/Fairfax Exploratory Shaft

The temporary exploratory shaft is being constructed to gather data related to soil conditions, gassy ground and ground water to assist in the geotechnical design of the Wilshire/Fairfax Station and tunnels. Risks associated with potential construction delays during the discovery and excavation of prehistoric fossils will be mitigated through planning of early construction activities.







Carbon Scrubbers

**Exploratory Shaft Ventilation Ducts** 

Exploratory Shaft 20' deep excavation

- Contractor: Innovative Construction Solutions
- Contract Award Amount: \$6,487,020
- Construction Notice To Proceed was issued on January 15, 2013.
- Installation of Shoring Piles was completed in August 2013.
- § Shaft excavation began in September 2013.
- Construction is scheduled to be completed in February 2014.
- Nine-month data monitoring period planned to begin in February 2014.

- Steel Waler System for Level 1 is installed
- Level 1 Main strut spanning North to South has been installed.
- The Shaft Ventilation System has been installed and is operational
- Carbon scrubbers have been installed
- Emergency Generator for ventilation system is on standby at the site.
- Gas monitoring sensors/detectors are deployed within the shaft and in the holding tanks.
- Site Camera is installed
- Excavated fill soil has been hauled to designated dump sites.
- SWPPP requirements are in place for the rainy season.
- Paleontologist is on site to observe excavation

## Westside Purple Line Extension Project Major Project Status Contract C1045 Design/Build RFP

### Contract C1045 – Tunnels, Stations, Trackwork and Systems (Design/Build)

- Request For Qualifications (RFQ) was issued on November 30, 2012.
- RFQ Responses were received on February 7, 2013.
- Request For Proposals (RFP) was on June 10, 2013 to the following teams:

Impregilo S.p.A., Samsung E & C America, Inc., and Salini USA, Inc. (Westside Transit Partners)


Shimmick Construction Company, Inc.; Obayashi Corporation; and FCC Construction, S.A. (Shimmick / Obayashi / FCC, a Joint Venture)

Skanska USA Civil West California District Inc., Traylor Bros., Inc., and J.F. Shea Construction, Inc. (Skanska, Traylor and Shea, a joint Venture)

Dragados USA, Inc. (DUSA), Southland Contracting, Inc., and Astaldi Construction Corporation (Dragados / Southland / Astaldi (DSA) a Joint Venture)

- Pre-Proposal Meeting held on July 24, 2013 (over 200 attendees)
- Amendment #1 Issued on July 24, 2013
- Amendment #2 Issued on September 18, 2013
- Amendment #3 Issued on October 17, 2013
- Amendment #4 Scheduled for November 19, 2013
- Proposals Due Date December 19, 2013

## Westside Purple Line Extension Project Major Project Status Division 20 Yard Modifications




## **Westside Purple Line Extension Project**

### **Discussion**





### Regional Connector Transit Corridor Project




- 1.9 mile Link Connecting Blue & Expo Lines with Gold Line
- 3 New Stations
- \$1.403 Billion (2020 YOE)
- 90,000 Daily Project Transit Trips
- 17,700 Daily New Transit Trips

## Regional Connector Transit Corridor Project Current Project Cost Estimate and Expenditures

DESCRIPTION	YOE DOLLARS	EXPENDITURES THROUGH OCT-13
10 GUIDEWAY & TRACK ELEMENTS	\$ 280,622,417	\$ -
20 STATIONS, STOPS, TERMINALS, INTERMODAL	354,268,073	-
30 SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS		
40 SITEWORK & SPECIAL CONDITIONS	141,785,395	2,841,938
50 SYSTEMS	69,666,754	_
SUBTOTAL CONSTRUCTION	846,342,640	2,841,938
60 ROW, LAND, EXISTING IMPROVEMENTS	115,889,205	10,007,545
70 VEHICLES	16,275,350	-
80 PROFESSIONAL SERVICES	261,455,309	57,204,467
90 UNALLOCATED CONTINGENCY	135,398,916	
100 FINANCE CHARGES	27,571,071	9
TOTAL COSTS	\$ 1,402,932,490	\$ 70,053,949

# Regional Connector Transit Corridor Project Current Project Schedule

### Near Term Critical Activities



Preliminary Engineering	01/04/11 - 03/29/13
Final Design	04/24/14 - 10/05/15
Submit Application to Obtain FFGA	10/23/2013
FTA Executes FFGA Agreement	1/17/2014
Major Construction	08/18/14 - 04/03/20
Testing	12/26/18 - 08/07/20
Revenue Operations	08/07/20

# Regional Connector Transit Corridor Project Top Risks

ID	Description	Date	С	Т	Р	Score
188	The Volk Property at 1st / Central may require condemnation, and or physical relocation, which could impact project costs and schedule.	05/01/2013	5	1	5	15
99	Coordination with 3rd party agencies/stakeholders for relocation of utilities or temporary support above cut-and-cover structures may delay Project schedule.	05/01/2013	4	3	3	10.5
165	Higher market risk due to the concurrent number of design/build contracts ongoing at the same time in California.	05/01/2013	5	0	4	10

# Work Hour Restrictions: Status of agreement with City and LAPD to allow work during peak hours and holidays

- The City has provided preliminary agreement as to the need for the approvals and has committed to evaluate contractor submittals, during construction in pursuit of the permits issuance.
- C0980 Design-Build contract includes increased work hours.
- C0981 Early Utility Relocation contract includes increased work hours.

# Regional Connector Transit Corridor Project Major Project Status (Cont.)

# Financial District and Japanese Village Plaza Action: Update on legal actions

- A second settlement meeting with a federal Magistrate Judge was held on Thursday, November 14<sup>th</sup>, 2013.
- Metro is scheduled to go to trial on November 25<sup>th,</sup> 2013 on all three outstanding cases including Japanese Village Plaza.

# Regional Connector Transit Corridor Project Major Project Status (Cont.)

### **Buy America Requirements**

DWP - Formal letter sent to FTA regarding Detector Check Valve.
 Awaiting reply from FTA.

# Regional Connector Transit Corridor Project Third Party Coordination

### **Third Party Agreement Status**

Third Party	Type of Agreement	Foreca st Executi on Date	Required Need Date	Status/ Comments
City of Los Angeles	Master Cooperative Agreement	N/A	N/A	Parties will work under 2003 MCA.
Los Angeles Department of Water and Power	Memorandum of Understanding	N/A	N/Ā	Metro and LADWP will work under 2002 Utility Cooperative Agreement which remains in effect.
Los Angeles County Public Works	Letter of Agreement	4/11	3/12	Executed
Caltrans	Amendment	8/11	3/12	Executed
Private Utilities	LOA, MOU or UCA	5/11 to 11/1/14	N/A	Metro is working with affected third party utilities under work orders unless license agreements dictate relocation by utility company.

## Regional Connector Transit Corridor Project Real Estate Acquisition and Relocations

### **Central Plants**

- The owner is preparing a map of a parcel that will be considered for a fee taking.
- Owner will retain the property occupied by the power plant and will offer to sell MTA the excess property.
- Appraisal to be revised to cover the fee taking of the excess parcel.

### **LA Times**

- Metro is continuing negotiation with Tribune on Real Estate MOU.
- ROE for Diesel Tank relocation has been completed.

### Japanese Village

Expect to meet the project's need date for subsurface easements.

## Regional Connector Transit Corridor Project Real Estate Acquisition and Relocations (Cont.)

### Mangrove

- Negotiation still underway with the City for the acquisition of the construction staging area.
- Working with City of LA to complete transaction and to obtain possession of the site.
- The City has completed renovation of the vacant building for use by the Regional Connector IPMO.

### Volk

· Condemnation process proceeding on schedule.

## Regional Connector Transit Corridor Project Real Estate Acquisition and Relocations (Cont.)

Acquisition Type	Number of Parcels	Certified	Appraisals in process/ Complete	Offers Made	Agreements signed	Condemnation filed	Parcels Available
Full Takes	3	3	3	2	2	2	0
Partial Takes	2	2	1	0	0	0	0
SSE	13	13	7	4	0	0	0
TCE/ROE	15	8	7	5	0	0	0
Total Parcels	33	26	18	11	2	2	0
Relocation	A						

# Contract C0980 – Tunnels, Stations, Trackwork and Systems (Design/Build)

- Evaluation of proposals is in process.
- After completion of this phase, a list of issues/subjects to be addressed in discussions with proposers in the competitive range will be finalized.
- After completion of discussions the extent of a request for Best And Final Offers (BAFO) will be determined (if necessary).

### Contract C0981 R – Early Utilities (Award and NTP)

- Final evaluation of the bids is still ongoing.
- One important item of which is the determination of bidders commitment /achievement of the goals for DBE participation that was completed on September 20, 2013.

### **Construction Management Services**

- Continue providing resident engineering and construction management services for third party utility construction.
- Continue to review and prepare documents on Flower Street stakeholders issues.
- Providing Support in Community Relation Staffing.


### **Engineering Management Services**

Completed RFP Amendments. Next steps for "Bid phase services" for C0980 contract include:


- Development of RFP Amendment documents for BAFO (if required).
- Preparation of Conformed Set of Contract Documents for C0980 and C0981Contracts.
- Providing technical and environmental support for Flower Street legal work.

## Regional Connector Transit Corridor Project

## Questions?



# FTA Quarterly Review Meeting December 4, 2013 Metro Gold Line Eastside Extension Project



- 6 Mile Alignment
- 1.7 Miles of Tunnel
- 8 Stations (6 At-grade & 2 Underground)
- Park & Ride Facility
- Direct Connection to the Pasadena Metro Gold Line
- \$898.8 million
- · On-Time/Within Budget
- Over 4.3 million Safe Work Hours
- Opened to the Public November 15, 2009



## Metro Gold Line Eastside Extension Project Closeout

 Contract closeout of P2550 – Rail Vehicle Procurement is anticipated within the second quarter of 2014. Closeout elements include resolution of non-technical deliverables, contract modifications, reconciliation of Liquidated Damages, cost savings realized from the procurement and other settlement actions.



## Metro Gold Line Eastside Extension Cost Forecast Status (Based on Quarterly Updates)

Description	Jun-13 Current Budget	Sep-13 Forecast	Variance
CONSTRUCTION	648,310	644,089	(4,221)
SPECIAL CONDITIONS	58,867	58,746	(121)
RIGHT-OF-WAY	37,889	37,687	(202)
PROFESSIONAL SERVICES	140,911	141,968	1,058
PROJECT CONTINGENCY	2,700	-	(2,700)
PROJECT REVENUE	(4,662)	(4,662)	-
SUBTOT	AL 884,014	877,828	(6,186)
PROJECT FINANCE COST	14,800	11,080	(3,720)
тот	AL 898,814	888,908	(9,906)

The final cost will be provided as part of the project closeout report.



# METRO EXPRESSLANES

December 4, 2013

FTA Quarterly Review Meeting











Metro

# Patsaouras Plaza Bus Station

## Patsaouras Plaza Bus Station



- Completed contractor debriefings, value engineering, and revised Advance Conceptual Engineering (ACE) documents in May 2013
- IFB re-issued on July 5th, 2013



Received 4 qualified bids on October 31, 2013





## Patsaouras Plaza Bus Station




- Lowest responsive bid is \$19.9 million, below the estimate and approximately \$5 million below lowest bid from first bidding
- Plan is to seek Board approval to revise the Life of Project (LOP) budget in January 2014

 Plan to award contract in February 2014 and complete project in Summer 2016.

## **Expo Light Rail Line**

# Mid-City Exposition Light Rail Transit Project

FTA Quarterly Review - December 4, 2013



## Status

### Evaluating traffic mitigations

- Finalizing CEQA and NEPA documents for elimination of traffic signal at 37<sup>th</sup> and Crenshaw and elimination of additional left turn lane at Rodeo and La Cienega
- Subsequent traffic analysis has shown that the additional left bound turn pocket on Venice Blvd. at the Venice/National intersection is not required. The elimination of this element of the mitigation has been approved by Los Angeles Department of Transportation. CEQA and NEPA documents are being prepared.



## **Major Issues**

### Project Budget

- Current Budget \$971 million
  - Committed funds \$930 million
  - Current forecast at completion \$970.5 million

### FFP Contract Closeout:

- Negotiating merited Change Order Requests
- Began DRB Hearings on disputed Change Requests
  - No Merit and Quantum

### Revenue Operations

- Completed rail grinding in August
- Prototype replacement Spring Frog installed in September
  - · Performance Evaluation on-going
- Noise and Vibration measurements in Culver City should take place once the prototype spring frog is evaluated and the existing spring frogs replaced
  - Anticipated early 2014



# FTA Quarterly Planning Update December 4, 2013

### Metro Planning Report

- Proposed Sales Tax Initiative
- · Small Starts Projects
  - Wilshire BRT
  - Metro Rapid System Gap Closure Lines
- Other Projects
  - East San Fernando Valley Transit Corridor
  - Airport Metro Connector
  - South Bay Metro Green Line Extension
  - Eastside Transit Corridor Phase 2
  - American Recovery and Reinvestment Act of 2009 (ARRA)





## Proposed Sales Tax Initiative

- · June 20, 2013
  - Supervisor Antonovich sent letter to COGs requesting transportation priorities
    - o Deadline September 4, 2013
- · June 27, 2013 Board Actions
  - Measure R Projects
    - Upon FTA authorization, approved proceeding with current phase of 2<sup>nd</sup> and 3<sup>rd</sup> decade project development including:
      - Release Draft EIS/EIR for public comment
      - Select a Locally Preferred Alternative
  - Proposed Sales Tax Initiative
    - o Return in six months with recommendations for 2014 or 2016 ballot
- · August 21, 2013
  - Board Chair DuBois sent letter to mayors of Los Angeles County Cities requesting:
    - o Share transportation priorities with COGs/subregions
      - Deadline October 4, 2013



## Proposed Sales Tax Initiative

### Next Steps

- December 2013 Receive and file actions required for 2014 or 2016 ballot
- January 2014 Anticipated Board direction for 2014 or 2016 ballot
- Continue outreach to COGs and subregions



# Wilshire Boulevard Bus Rapid Transit

### <u>Status</u>

Segments	Status	Next Steps
Centinela to Barrington*	<ul> <li>Roadwork - Restriping/signage</li> <li>Design started November 2013 (previously June 2014)</li> <li>Roadwork scheduled for completion November 2014</li> </ul>	- Early 2014 - Restriping and signage work scheduled to begin
Barrington to Federal	<ul> <li>Roadwork - Widen/repave/restripe</li> <li>Design plans 55% complete - up from 50%</li> <li>Coordinating design plans with LA County plans</li> </ul>	<ul> <li>Early 2014 - Complete design work</li> </ul>
Federal to Sepulveda	<ul> <li>Roadwork - Widen/repave/restripe</li> <li>Target completion date July 2014</li> <li>November 2013 - County released construction RFP</li> </ul>	<ul> <li>Finalize easement         agreement with VA for use of         property         o In Washington, DC</li> </ul>
Veteran to City of Beverly Hills*	<ul> <li>Roadwork - Restriping/signage</li> <li>Design started November 2013 (previously June 2014)</li> <li>Roadwork scheduled for completion November 2014</li> </ul>	<ul> <li>Early 2014 - Restriping and signage work scheduled to begin</li> </ul>




# Wilshire Boulevard Bus Rapid Transit

### Status (continued)


Segments	Status	Next Steps
San Vicente to Western	<ul> <li>Roadwork - Reconstruct/resurface/restripe</li> <li>November 2013 - Complete plan reviews and begin construction</li> <li>Target completion date November 2014</li> </ul>	= Begin construction
Western to S. Park View	<ul><li>Segment completed</li><li>Media event held June 4, 2013</li></ul>	- Opened for service
Corridor-Wide Transit Priority System (TPS)	<ul> <li>Communications/TPS Enhancements</li> <li>Design 65% complete (up from 60%)</li> <li>Target completion date November 2014 (on schedule)</li> </ul>	- Çontinue design work



Wilshire Boulevard Bus Rapid Transit Scheduled Segment Openings



# Wilshire Boulevard Bus Rapid Transit Construction/Opening Schedule





# Metro Rapid System Gap Closure Lines



# Metro Rapid System Gap Closure Lines

**Transit Signal Priority** 

Corridor	Status	Next Steps
Atlantic	Construction 85% complete (up from 80%)	January 2014 - Complete construction
Sepulveda	November 2013 - Culver City released RFP to hire ITS consultant to refine project costs	January 2014 - Award contract
Torrance- Long Beach	<ul> <li>October 2013 - City of Torrance awarded signal priority construction contract to Iteris</li> <li>November 2013 - Began construction</li> <li>Target completion date December 2014</li> </ul>	Continue construction
Venice	<ul> <li>September 2013 - City of Los Angeles received six bids for signal priority construction</li> <li>November 2013 - Awarded contract</li> </ul>	January 2014 = Begin construction
Garvey-Chavez	Completed	N/A
West Olympic	Completed	N/A



# Metro Rapid System Gap Closure Lines Shelter Implementation

### <u>Status</u>

- Completed site visits at each Metro Rapid stop to:
  - Determine feasibility of shelter installation, including sidewalk dimensions
  - Develop final inventory of station locations for shelter design/installation
     RFP
- Included Metro Rapid stops in twelve cities and the County of Los Angeles

### **Next Steps**

- March 2014 Release RFP for design/construction
- September 2015 Complete countywide shelter installation



## East San Fernando Valley Transit Corridor

#### Status

- Draft Environmental Process
  - Continuing coordination with:
    - o Los Angeles
    - o San Fernando
    - o FTA
  - Refined Build Alternatives
    - o BRT (Curb or Median)
    - o Tram
    - o LRT
  - Initiated Modeling
  - October/November 2013 Project Updates to:
    - o Cities of Los Angeles and San Fernando
    - o Impacted Elected Offices
    - o Stakeholders
    - o Metro Planning and Programming Committee

Measure R-\$68.5 Million (2008\$)

BRT potential Small Starts candidate



Spreed (761 and 794) 10 -12 mg/h HILLS 12 -14 mph 14-18 mph PANGRAMA CITY Daily Passanger Loads (NB+SB -761, 794, 94, 222, and 224) VAN NUVS 3,000 - 4,000 4 000 - 5,000 5,000 - 6,000 Metro Orange 6,000 - 7,000 7.000 - 8.000 SHERMAN DAKS 8 000 - 9 000


## East San Fernando Valley Transit Corridor

### **Next Steps**

- Continue environmental analysis
- February/March 2014 Community Meetings and Public Outreach
- April 2014 Submit Administrative Draft for FTA review
- Determine feasibility of P3 delivery potential



## East San Fernando Valley Transit Corridor AA/DEIS/DEIR Schedule



## Airport Metro Connector

### Status

- September 2013
  - Los Angeles County Airport Land Use Commission denied LAWA SPAS appeals
- October 2013 Metro Board:
  - Approved contract amendment to study "Through ITF Alternative"
  - Received status of Technical Refinement Study of Alternatives
    - Presented more information on APM and LRT alternatives from AA;
       informed by SPAS and more detailed technical analysis
- November 13, 2013 FTA/FAA/LAWA/Metro Meeting
  - Continuing to move forward with planning analysis with LAWA
  - Discussed environmental process and path forward



## Airport Metro Connector


### Next Steps

- Metro and LAWA letter to FTA/FAA documenting November meeting
- Continue coordination with LAWA on analysis of alternatives
- January 2014 Metro Board screens alternatives
- Determine feasibility of P3 delivery potential




## Airport Metro Connector AA/DEIS/DEIR Schedule

### (Subject to Board Direction)



## South Bay Metro Green Line Extension



## South Bay Metro Green Line Extension


### Next Steps

- Dependent upon FTA approval
  - January 15, 2014 (tentative) Notice of Availability of Administrative Draft EIS/EIR
     Hold public hearings
- March/April 2014 Board Action, select LPA (tentative)




## South Bay Metro Green Line Extension Draft EIS/EIR Schedule

### (Subject to Board Direction)



## Eastside Transit Corridor Phase 2



## Eastside Transit Corridor Phase 2

#### Status

- August 29, 2013 Reviewed response to comments with FTA
- September 2013
  - Completed SCAG Transportation Conformity Working Group (TCWG) Review
    - o Project not deemed an air quality concern
  - 26<sup>th</sup> Caltrans confirmed comments addressed
- September-October 2013 Project City briefings
- October 31, 2013 Conference Call with EPA to review outstanding comments
- November 25, 2013 Submitted Administrative Draft EIS/EIR to FTA and USACE



## Eastside Transit Corridor Phase 2


### **Next Steps**

- January/February 2014 Stakeholder outreach (tentative)
- February 2014 (tentative) Notice of Availability of Administrative Draft EJS/EIR
   Hold public hearings
- May 2014 Board Action, select LPA (tentative)



# Eastside Transit Corridor Phase 2 Draft EIS/EIR Schedule

### (Subject to Board Direction)



## Milestones

	عقصي			
	NOI	Admin Draft EIS/EIR to FTA	Notice of Availability of DEIS/DEIR	Locally Preferred Alternative
East San Fernando Valley Transit Corridor	Mar-13	Apr-14	Jul-14	Dec-14
Airport Metro Connector	TBD	TBD	TBD	TBD
South Bay Green Line	Apr-10	Oct-13*	Jan-14	Mar/Apr-14
Eastside Transit Corridor Phase 2	Jan-10	Nov-13*	Feb-14	May-14

<sup>\*</sup>First submittal August 2012



## **ARRA Project Status Summary**

Project	Status	Next Steps	Completion Date
Replace 20 MBL Traction     Power Substations and     Associated Electrical Support     Systems	<ul> <li>19 new substations effergized</li> <li>Completed over 65% preliminary engineering for electrical support systems (UPS, Wayside disconnect switches, and transfer trip systems)</li> </ul>	December 2013 -     Final substation     energized	March 2015
2. Wayside Energy Storage Substation (WESS)	<ul> <li>Project specific final design complete</li> <li>Flywheel unit manufacturing:         <ul> <li>First unit complete</li> <li>Three remaining units</li> </ul> </li> <li>Manufacturing of new DC Switchgear complete</li> </ul>	<ul> <li>December 2013 - Complete the Construction and Installation of the WESS</li> <li>Initiate the Commissioning of the WESS</li> </ul>	June 2015
CNG Electrification     Bus Divisions	<ul> <li>9 Divisions completed</li> <li>Final documentation received and accepted</li> <li>Retention release pending Metro Labor Compliance sign-off</li> </ul>	December 2013 =     Contract/Complete     contract/project close-out	December 2013
4. Metro Red Line Station Canopies (5)	All canopy construction complete     Final payment issued to contractor	October 2013 - Complete project close-out	October 2013
5. Transit Enhancement	Fabrication and installation contracts complete	November 2013 - Complete project close-out	November 2013



# P2550 Light Rail Vehicle Procurement Program



FTA Quarterly Review Meeting December 4, 2013



## P2550 Light Rail Vehicle Program - Overview

### Performance Status as of November 15, 2013:

- Accumulated over 12,769,491 million miles
- Highest mileage car (713) has accumulated 337,216 miles
- January November fleet reliability (31,608) MMBF
- Metro's most reliable light rail fleet.

#### Phase 1 | Delivery & Final Acceptance of Vehicles

All cars are Final Accepted.

#### Phase 2 | Completion & Acceptance of Non-vehicle Deliverables

- Final revision of Running and Heavy Maintenance Manuals will be delivered by end of December
- Capital spares traction motors delivered with remaining smaller items reconciled as part of contract modification.
- Warranty part processing will continue through last car warranty February 2015.

#### Phase 3 | Warranty

- 10 vehicles remain under basic warranty
- Metro has identified fleet defects of which AB is honoring; HVAC drain pan, connector beam/resilient pin replacement (in process).
  - Metro agreed to 3 year extended warranty to the work above.

## P2550 Light Rail Vehicle Program - Overview

### Project Closeout (cont.):

- On November 14 the final Project Review Meeting was held with the contractor to negotiate resolution of non-technical deliverables, contract modifications, notice for final invoice submission.
- Contract Closure Agreement includes:
  - Modification 20 Project Warranty Provisions
  - Modification 21 Reconciliation of Special Tools, Spare Parts, and Equipment
  - Negotiated Project Closeout Agreement Unpaid Value = \$3,310,400 (subject to acceptance of outstanding deliverables)
  - Estimated LOP cost savings = (under evaluation).
- Congratulations to the Project Management Team for hard work and dedication required to execute and manage a rail vehicle procurement through project closeout.
- End of Presentation.

Los Angeles County Metropolitan Transportation Authority

## P3010 Light Rail Vehicle Acquisition



FTA Quarterly Meeting December 4, 2013



### MAJOR ACTIVITIES DURING REPORTING PERIOD

- Conducted several design reviews meetings, including: friction brakes, propulsion, HVAC, trucks, car-shell, Automatic Train Control (ATC), auxiliary power supply, doors, event recorder, and monitoring and diagnostic system.
- Completed the First Article Inspection (FAI) of the underframe, side structure, roof structure, cab, and articulation section.
- Continued processing proposed contract modifications and started negotiations with KI regarding the proposals received.
- Project Baseline Schedule, Rev. 4 was submitted by KI, and "approved as noted" by Metro.
- Completed the development of the safety certification checklist and issued to KI for verification process per specification requirements.
- Executed contract modification No.2 to KI for exercising Options #1 and #4, which include 28 and 69 additional LRV's respectively.



### **PROGRAM STATUS**

- KI successfully passed the floor and roof fire resistance tests during the week of October 28, 2013.
- KI has stationed several employees at the final assembly site in Palmdale, CA. Planning is underway to convert two large leased buildings to accommodate the final assembly process.
- The list of the top seven risks have been transmitted to FTA and the complete list is in the final stages of development.
- The Project Management Plan (Metro) has been approved and signed off by Metro's General Manager and Project Manager.
- The Project Management Plan, Rev. 2 (KI) has been approved-asnoted.
- Metro is carefully tracking the documents contained in the Contract Deliverables Requirements List. Several documents are late and KI has been reminded. Metro and KI are working together to prioritize the overdue submittals.



### PROGRAM STATUS (CONT.)

- The P3010 vehicles will incorporate hardware that will be compatible to Crenshaw's ATC. The software requirements will be updated upon arrival of the vehicles on Metro's site.
- Formal design reviews including cab mock-up review are complete for all systems except the propulsion, ATC and auxiliary power system.
- KI's Quality Assurance Plan has been approved.



### PROJECT BUDGET (Contractor, Base Order)

ELEMENT (KI/CÖNTRACTOR)	LRV PROJECT BUDGET FOR BASE OPTION (78 LRV'S)	LRV PROJECT BUDGET INVOICED DURING THIS PERIOD (OCTOBER)	LRV PROJECT BUDGET INVOICED DURING LAST PERIOD (SEPTEMBER)	LRV PROJECT BUDGET INVOICED DURING 2012	LRV PROJECT BUDGET INVOICED DURING THIS YEAR	LRV PROJECT BUDGET INVOICED TO DATE
Base Buy 78 LRV's	¢262 211 780 00	¢10 E10 477 00	-	\$13,160,589.00	\$31,585,416.00	\$44,746,005.00
Spare Parts	\$263,211,780.00 \$19,911,594.00			\$13,180,389.00	A CONTRACTOR OF THE CONTRACTOR	\$0.00
Special Tools	\$819,258.00		-	\$0.00		\$0.00
Diagnostic Test Equipment	\$2,683,041.00		-	\$0.00	10000	\$0.00
Base Buy Training	\$1,366,776.00			\$0.00		
Manuals	\$675,512.00			\$0.00	\$0.00	\$0.00
Performance Bond	\$8,714,500.00			\$8,714,500.00	\$0.00	\$8,714,500.00
On-Site Enginee	\$1,679,366.00			\$0.00		\$0.00
Sub-Total	\$299,061,827.00	\$10,528,472.00	\$0.00	\$21,875,089.00	\$31,585,416.00	\$53,460,505.00
Potential Mods	\$5,738,000.00					
Contingency	\$16,078,011.00					
Contingency remaining	\$10,340,011.00					
Estimate to Complete	\$304,799,827.00					

NOTE: \$366,321,644 IS THE TOTAL AMOUNT BUDGETED TO CONTRACTOR FOR RECENTLY EXERCISED OPTIONS 1 AND 4; NO PAYMENT HAS BEEN MADE TO CONTRACTOR AS OF OCTOBER 31, 2013.


Metro

## PROJECT BUDGET (Contractor, Options #1 & #4)

ELEMENT (KI/CONTRACTOR)	LRV PROJECT BUDGET FOR OPTIONS 1 and 4 (97 LRV'S)	LRV PROJECT BUDGET INVOICED DURING THIS PERIOD (OCTOBER)	LRV PROJECT BUDGET INVOICED DURING LAST PERIOD (SEPTEMBER)	LRV PROJECT BUDGET INVOICED DURING 2012	LRV PROJECT BUDGET INVOICED DURING THIS YEAR	LRV PROJECT BUDGET INVOICED TO DATE
Options 1 and 4 (97 LRVs)	\$323,798,891.00					
Spare Parts	\$27,332,000.00					
Special Tools	\$943,789.00	- "				
Diagnostic Test Equipment	\$2,080,181.00					
Training						
Manuals						
Performance Bond	\$12,166,783.00					
On-Site Engineer						
Sub-Total	\$366,321,644.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Potential Mods						
Contingency	\$20,999,665.00					
Contingency remaining						
Estimate to Complete	\$366,321,644.00					




### PROJECT SCHEDULE



## PROJECT SCHEDULE (CONT.)

				Page 2	Tol 3	<b>W</b>			
						Metro			
Activity ID	Activity Name	Duration State	Fesh	% Ompt	VEONOTHMYNTHONDT	2014 2014 2014 2014 2014 2014 2014 2014			
S22410	MTP 01 22 Apparatus EMC Yesting (ENCO121-3-2)	40 12-Now13	15-Jan-14	0%					
N0.7868	Frototype Car 2 MTP 00 04, 02 - Climate Room Air Balance & Pressur kation Tes	24 .(6-)(0-14	.00-Mas 14	9%					
K0190	Probitype Car 1 Desassembly	20 28-Fm-44	24-828-14	0%	1::::::::::::::::::::::::::::::::::::::	<del>                                    </del>			
A1040	Prototype Testro	185 31-Jul-18 A	29-Apr-44	15%	111111111111				
X0290	Frototype Car 2 Disassembly	51 18-F eb-14	29Apr44	0%					
Pilot Cars	s Subsystems FAI & Ship	134 17 Dep-13	32-mil-14	100					
528 400	Motor Gear FAI	5 10-Van14	14-Man14	5%					
\$18400	APSE FAI	57 17-Dep-13	14-1129-14	0%	11111111111111111				
\$22,400	Propusion FAI	40 15-Jan-15	14-144-14	0.4	100000000000000000000000000000000000000				
\$34400	ATP ATO/TWC FAM	6 12-Ups 14	19-309-14	9%					
534510	APIATO/TWC SHP Flet 1-2	10 27-Man 14	95Apr44	2.4	111111111111111111	i . O			
\$26515	Motor Gear Strip Rot 1-2	2 14-Ap-14	11.AB4#	0%	TEER ETTER TEER TOTAL				
K5310	Caratham & Trucks Shiff 1-2 to FA	20 25-140914	21Ap-14	0%	1::::::::::::::::::::::::::::::::::::::				
\$30,400	Fret on Brake FAI	0 (25-Ap-14	25Ap-14	0%	1::::::::::::::::::::::::::::::::::::::				
508510	Coupler & Draft Gear SHIP Flot 1-2	10 16-Apr-1 4	29-Apr-14	0%					
\$22510	Propulsion SHIP Flot 1-2	10   02-May 15	154tay 14	979	[ [ [ [ [ [ [ [ [ [ [ [ [ [ [ [ [ [ [ [				
\$12310	HVAC UFG Pilot 1-2	10 20-May 14	03-Jun-14	0%					
\$30310	Friction Brake MFG Plott-2	10   20-May 14	12-Jun-14	0%	1::::::::::::::::::::::::::::::::::::::	: [ ]			
5245\$0	Axie Sets SHIF Fibt 1-2	10 21-May 14	Q4-Jun-16	0%	10000000	i i o			
530510	Fretion Brake SHIP Flot 1/2	10   04-Jun-14	17-Jun-14	0 %					
\$22310	Propulsion NFG Palet 1-2	20 22-May 14	19-Jya-14	9%	1::::::::::::::::::::::::::::::::::::::				
\$12510	HVAC SHIP Page 1-2	10 08-Jun-14	10-Aut-14	0%	ti i i i i i i i i i i i i i i i i i i	1   1   9   1   1   1   1   1   1   1			
\$10400	Doort FAL	5 20-hn-14	92 herri	0%					
Assembly	of Pitot Cars	St. 11-Junita	Dag I	b	<b>1</b> 1111111111111111				
FA0120	Plot Car 1 Flock Relatembly	20   \$1-Jun-14	139-Jul-14	0%					
FA0110	Pegs Car 1 Car Reas sembly	20   S-Jun-14	16-3-14	2%	<b>[</b>				
FA0220	Piter Car 2 T suck Relatemently	22   25-Jun-14	25-24-11	0%					
A1050	Assembly of Plot Cars	50 11-/09-14	20-Aug-14	5%	[[]]				
FA0219	Plox Car 2 Car Rest sembly	25 17-33-44	20-Aug- 94	9%	1::::::::::::::::::::::::::::::::::::::				
Pitot Car	Testing - Assembly Site	100 To 114 W			<b>(</b>	6. 1 1 1 6 <b>6</b> 7 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
FA3130	Ped Car 1 MTP 05 01 - Articulation WaterSightness Test	17-Jul-14	23-Jul-14	6%					
FA01401	Paix Car 1 MTP 05.18 - Trainfine Verification Tils:	10 14-Aug-14	27-Aug-14	8%	mmininini				
FAOI 40G	Pilos Car 1 MTP 03 07 - Subsystem solution Test/Auxiliary Loading Ventication	10 14-Aug-14	27-Aug-14	0%	10:::::::::::::::::::::::::::::::::::::				
FA0240L	Palot Car 2 MTP 05 12 - Moneoving and Clagnostics System Test	# 20-Aug-14	98-9ep-14	8%					
- Rema	sring Lavel of Effort Permaning Work		52010 E-4-	Ball Mak 'al	a A controlles Designs	Filter: (Longest Path): (Pior Cars)			
Actus Actus	It Level of Effort Orical Remaining Work				le Acquisition Project It Cae Activites	© Oracia Corporation			
Actus	Work • thistone					e dra:4 Co			

### PROJECT SCHEDULE (CONT.)



## POTENTIAL CONTRACT MODIFICATIONS (Initiated by Metro)

*****	Description	ROM	Status
1	Addition of a back-up Train Operator Display (TOD)	\$ 850,000	Negotiations with KI underway
2	Exterior Destination Signs with color route ID	\$ 700,000	RFC issued to KI
3	Addition of exterior rear view mirrors	\$475,000	RFC issued to Kf
	Addition of Automatic Pacconger Counter Sensor System	\$ 500,000	Canoniad
5	Addition of ground fault detection on the Auxiliary Power Supply system (APS)	\$ 200,000	RFC Issued to KI
6	Addition of interior destination signs that provide information of before and after current station	\$1,200,000	RFC issued to KI
7	Revise Sandbox location	\$ 525,000	RFC issued to KI
8	Location of emergency tool enclosure		RFC issued to KI
9	Addition of Light Emitting Diode (LED) to interior cameras	\$150,000	RFC issued to KI
10	Addition of a train operator alert 15 seconds following door opening at station platform	\$ 50,000	RFC issued to KI
11	Addition of a requirement for the train operator to log-in for vehicle operation in "ON-Mode"	\$ 350,000	RFC issued to KI
12	Addition of audible Americans with Disabilities Act (ADA) tone direction at doorways for sight-impaired passengers	\$ 300,000	RFC issued to KI
13	Addition of the Wheelchair symbol on the floor panel and seat fabric at the designated seating area for passenger with disabilities	\$ 400,000	RFC issued to KI
14	Çar numbers to have four digits	\$30,000	RFC issued to KI
15	Addition of diagnostic test equipment for the friction brake system	\$370,000	RFC issued to KI

NOTE: INFORMATION ABOVE IS ACCURATE AS OF OCT 31, 2013

Metro

### **TOP FIVE RISKS**

Risk Description	Risk Mitigation
Schedule Performance - KI was chosen for their superior record of delivering on time, however, there are many things that could go wrong and push out the schedule.	Metro and their schedule specialist are keeping track of schedule performance. Metro is expediting document approvals, resolving issues as they arise and keeping on top of what could cause delays.
Modification Process - Where the contractor is implementing change notices, there could be consequences such as claims if the changes are not ultimately approved by Metro.	Metro is expediting the modification process and making sure no planned changes are canceled. Current changes are now being negotiated.
Design Conformance Testing (DCT) - DCT is performed on Metro property and could take longer than expected due to limited track time or serious technical issues. This could affect the overall program schedule for LRV shipments.	Metro and KI are working closely to plan and execute the on-site DCT. Information regarding KI's needs at the onsite location has been exchanged. Meetings are planned to discuss timing, needs and testing sequence and process.
Automatic Train Control (ATC) System - The ATC system is complicated and understood by few individuals. Without careful coordination between Metro and their consultants and KI's subcontractor Ansaldo STS during design, there could be serious technical issues during testing and revenue service.	Starting shortly after NTP, Metro has had detailed design discussions with KI and Ansaldo STS regarding the ATC technical requirements. Through these detailed discussions the contract requirements have been made clear to KI and Ansaldo STS. Metro will continue the dialogue until there are no remaining issues.
Systems Integration - Lack of proper systems integration during vehicle design stages could result in serious technical issues later in the program that could cause delays and poor reliability.	Metro is monitoring closely KI's approach to systems integration. KI appears to have the right approach, but Metro and their consultants will continue to pay close attention to this area.



Metro

## ANTICIPATED ACTIVITIES FOR NEXT REPORTING PERIOD

- Continue the design review process
- KI to continue manufacturing of prototype equipment
- Continue to witness testing and attend FAIs
- Continue processing proposed contract modifications and continue negotiations with KI
- Monitor progress of Kl's final assembly site preparatory activities
- Continue review of contract submittals
- Metro Auditor will be positioned at KSJ's production facility in Osaka, Japan to ensure the product is in accordance with the contract.



## Heavy Rail Vehicle Acquisition Project



FTA Quarterly Meeting Review December 4, 2013




## **Heavy Rail Vehicle Acquisition**

### **STATUS**

- Current Status
- Consultant selection for scope of work development NTP expected November 25, 2013
- After NTP, work expected to begin in earnest towards developing performance based technical specification and commercial terms and conditions for this procurement









FTA Quarterly Review Action Item Report – August 28, 2013

Item No.	·		Responsible Agency	Responsible Staff	Due Date	
2-5/29	Open	Metro to verify any schedule delay of the P3010 Project with Kinki Sharyo and advise FTA regarding how Metro and Kinki Sharyo will address and mitigate the delay.	LACMTA	Jesus Montes/ Annie Yang	On-going	
5-2/27	Open	Metro to develop alternative solutions to resolving Buy America compliance issues for all applicable utility owners required to implement utility relocations for Regional Connector and Westside Extension Projects, including LADWP, SCE, AT&T and Southern California Gas.	LACMTA	Sam Mayman/ Bryan Pennington Dennis Mori/ Girish Roy	On-going to full resolution	
1-5/29	Closed	Metro to provide a report on P2550 Contract Modification No. 17 settlement with Anasaldobreda related to cost savings for FTA.	LACMTA	Richard Lozano/ Susan Dove	9/25/13	
3-5/29	Closed	Metro to provide a report on Technical Capacity and Capability and Attrition Plan to the FTA for review based on the results of a recent agency Management and Organization Study of the Construction group as well as agency-wide.	LACMTA	K.N. Murthy/ Brian Boudreau	9/25/13	
1-8/28	Closed	Metro Real Estate to provide the FTA with more definitive information on real estate acquisition for the Crenshaw/LAX Project, including a listing of parcels with the dates they will become available, at the September 2013 PMOC Monthly Meeting.	LACMTA	Velma Marshali	9/25/13	