

Line 1600 Scripps Poway Pkwy Project Schedule



<u>Approximate Intersection-to-Intersection Segments (east-to-west)</u>	<u>Approximate Date Range</u>
(CREW 1): Scripps Poway Pkwy: Pomerado Road to Springbrook Dr (City of Poway portion complete by approx. December 7)	November 1, 2021 – January 5, 2022
(CREW 1): Scripps Poway Pkwy: Springbrook Dr to Sunshine Peak Ct / Vail Ct	January 6 – February 2, 2022
(CREW 1): Scripps Poway Pkwy: Sunshine Peak Ct / Vail Ct to Village Ridge Rd / Cypress Canyon Rd	February 3 – March 2, 2022
(CREW 1): Scripps Poway Pkwy: Village Ridge Rd / Cypress Canyon Rd to east of Village Ridge Rd / Scripps Creek Drive	March 2 – March 23, 2022
(CREW 2): Scripps Poway Pkwy: East of Village Ridge Rd / Scripps Creek Drive to just before Scripps Summit Dr	November 1, 2021 – January 10, 2022
(CREW 2): Scripps Poway Pkwy: Just before Scripps Summit Dr to just before Scripps Highland Dr	January 11 – February 7, 2022
(CREW 2): Scripps Poway Pkwy: Just before Scripps Highland Dr to Cara Way	February 8 – March 4, 2022
(CREW 2): Scripps Poway Pkwy: Cara Way (crossing Interstate 15) to Alemania Rd	March 1 – March 15, 2022
(CREW 2): Scripps Poway Pkwy: Alemania Rd to Branicole Lane	March 5 – April 28, 2022

*Schedule subject to change (11/18/2021)